

H

~~SECRET~~

15 DEC 1971

MEMORANDUM FOR: Director of Logistics

ATTENTION : Chief, Real Estate and Construction Division

25X1A6a

SUBJECT : Archives and Records Center Shelving Project, [REDACTED]

1. As you know, the Moveable Shelving Project in the Archives and Records Center building got off to a very slow start. This was due primarily to a lack of design details and the inability of the original contractor to cope with that type of shelf construction. The contract was originally scheduled for completion on 16 December 1971; however, the contractor was successful in obtaining an extension which would run the contract until 7 April 1972.

25X1A5a1

2. Even with this additional time the contractor could not build an acceptable product. On 1 October 1971, he convinced the manufacturer of the equipment [REDACTED] and [REDACTED] that in order to get an acceptable product, [REDACTED] should take over the project as a 100 per cent subcontractor. [REDACTED] did take over the project; and they are not only completing the new construction, but they are reworking the construction completed by the original contractor to bring it up to their higher standards. This rework is to be done without any additional cost to the Agency; however, additional time will be required.

25X1A5a1
25X1C4a

25X1A5a1

3. I believe that, since this rework will produce a more acceptable product, it is in the best interest of the Agency to grant additional time; and I recommend that the proposed new completion date of 2 June 1972 be established.

25X1A9a




Chief, Support Services Staff

DDS/SSS/RAB/A&RC/CEM:rf (15 Dec. 71)

Distribution:

Orig. & 1-Addressee

1-SSS Chrono
1-SSS/RAB Subject



~~SECRET~~