


17 OCT 1983

REAL ESTATE AND CONSTRUCTION DIVISION

STAT 1. Project SAFE - General Services Administration (GSA) formerly notified HEB that the completion date of the SAFE Phase area has slipped one week from 23 October 1983 to 30 October 1983. Consolidated Safe Project Office (CSPO) has been notified of this change. While the contractor has a reasonably good chance of getting the 30 October 1983 date for the computer room area, the Phase II UPS room will probably not be completed for another one to two weeks after this date. (U) [REDACTED]

2. Printing & Photography (P & P) Building--Central Vacuum System - At a meeting between GSA and HEB on the installation of a new central vacuum pump system in the P & P Building, the following schedule was provided by GSA: Contract award 1 December 1983; Construction completion date 15 July 1984.

STAT The above schedule does not provide for slippage in any facet in the procurement design or construction and should be considered optimistic. Historical experience would indicate a one to three month or more slippage if possible. (U) [REDACTED]



Distribution:

Orig. & 5 - EO/OL
1 - OL/RECD/HEB
1 - OL/RECD/REB
1 - OL/RECD/FEB