

**CONFIDENTIAL**

25X1



**LOGISTICS SERVICES DIVISION  
WEEKLY REPORT  
PERIOD ENDING 14 MARCH 1984**

**I. Progress Report on Tasks Assigned by DCI/DDCI:**

25X1

No items this reporting period.

**II. Items/Events of Major Interest:**

25X1



25X1

b. Transportation: Special limousine service was provided to European Division, DDO on 6 March.

25X1

c. Construction Drawings: Construction drawings are in progress for SOVA/DDI move to 4E corridor.

25X1

d.  Building Backfill: Room 7D00 Backfill, O/DCI. The electricians completed the installation of critical power. The carpenters have re-installed the ceiling tiles and painting has been completed. Only remaining work is for GSA engineers and capping of telephone outlets. Carpet installation is being scheduled.

25X1

The Sheet Metal Shop is presently installing expanded metal between room 7C18 and 7C24 to meet VTR specifications for the DCI/Comptroller. Carpenters are continuing work in the area and are approximately 40 percent complete.

25X1

Final revised drawings for Offices of Personnel and Security, DA and LA Division, DO, Room 3E29, will be completed and released to the contractor by 14 March.

25X1


e. Planter Barricade: Planters for the Northeast and Southwest entrances will be delivered on Friday, 23 March. The highway barricade presently at the Northeast entrance will be relocated to the Northwest entrance.

25X1

25X1



**CONFIDENTIAL**



**CONFIDENTIAL**

25X1 f. Hydraulic Barricades: Drawings for the installation of the hydraulic barricades are nearing completion.

25X1 g. Security Trailer - West Lot Entrance: Proposals from two contractors were received and the low proposal was \$19,850. A 2420 in the amount of \$20,000 was received from OS/LS on 12 March 1984. The specifications are being typed in final. Contract will be submitted for legal review and signatures on 14 March with award occurring shortly thereafter. Contractor has indicated that he will try to start work 7 days after receipt of notice to proceed.

25X1 III. Significant Items Anticipated During the Coming Week:

25X1 No items this reporting period.

25X1

Chief  
Logistics Services Division

**CONFIDENTIAL**