

12 July 1984

MEMORANDUM FOR: Deputy Director for Administration
FROM: Daniel C. King
Director of Logistics
SUBJECT: Report of Significant Logistics Activities
for Period Ending 12 July 1984

1. Progress report on tasks Assigned by the DCI/DDCI:

No tasks assigned during this reporting period.

2. Events of Major Interest that have Occurred
During the Preceding Week:


a. New Building Project: The Hyman Company representatives are pressuring for extended work hours to take advantage of good weather. The current Agency security force is incapable of meeting these demands. It may become necessary to rapidly expand the security force to meet contractor demands. Alternatives are being investigated by both parties.

b. Modification of Logistics Integrated Management System (LIMS) Quality Assurance (QA) Effort: On 2 July, Grumman-CTEC, Incorporated submitted a Cost-Plus-Award-Fee proposal, in the total estimated amount of \$6,571,321, for the modification of the existing LIMS QA effort. This proposed modification includes a revised Statement of Work and a three-year extension in the contract period, in order to provide QA coverage during the entire LIMS development cycle.

C O N F I D E N T I A L

SUBJECT: Report of Significant Logistics Activities
for the Period Ending 12 July 1984

25X1



e. Remington Rand Safes: Forty-three excess Remington Rand safes were delivered to the General Services Administration (GSA), Building A, for disposition to other government agencies. [redacted]

25X1

f. [redacted] Depot Renovations: [redacted] Depot personnel completed the resealing of the floors within the Depot. Areas sealed were the main aisleways and materiel staging areas. The purpose is to reduce the amount of dust generated in the materiel handling process. [redacted]

25X1

225X1

In conjunction with the completion of the major concrete work in the repaving of the Depot driveway, the contractor is now concentrating on preparations for resurfacing the remainder of the driveway with blacktop, enlarging the front parking lot, foundations for a new guardhouse and general clean-up work. [redacted]

25X1

g. Quality of Life: Rewallpapering of the first floor elevator cores commenced on 9 July. Each of the four areas will have the former paper, which was white, replaced with a color tint to emphasize the different painted accents of each area. Work is expected to be finished by the middle of next year. [redacted]

25X1

The Printing and Photography Division, OL, has printed replacement sections for the damaged map of Paris in the 1B elevator core. GSA will replace the sections of the map in approximately three weeks. [redacted]

25X1

h. Hydraulic Barricades: Hardesty, Incorporated, has installed two barricades at the George Washington Memorial Parkway entrance to the Headquarters compound that were scheduled to be installed at the Route 123 entrance. The second shipment of barricades has still not been received.

25X1

O N F I D E N T I A L

SUBJECT: Report of Significant Logistics Activities
for the Period Ending 12 July 1984

25X1 i. Street Lighting: A high-voltage specialist has been working since 27 June to repair the street lighting circuits which had been inadvertently cut. The contractor is expected to be onsite for at least two weeks. [redacted]

25X1 j. Temporary Sidewalk on Main Entrance Road: The bid package is ready to go on the street; however, it is on hold until the hydraulic barricade contractor finishes his work at the main gate. [redacted]

25X1 k. Northside Utility Line Project: The northside steam and condensate lines were placed into full operation the week of 25 June. The remaining underground chilled water line leaks are located beneath the North Loading Dock Access Road and at the base of the powerplant. While GSA is currently working with the contractor to resolve these problems, there is no scheduled date for completion of this project available at this time. [redacted]

25X1

25X1 m. Security Enhancement: [redacted] Key, Chamber of Commerce Buildings - On 2 July, the contracts for installation of parking control devices and CCTV cameras at Key, [redacted] and Chamber of Commerce were awarded to Glen Industrial Communications, Incorporated. The work will begin on 23 July and is expected to take two months. Long lead time items, such as guard booths and traffic arms, are already on order.

25X1 [redacted]

25X1 n. DDCI Visit: The Deputy Director of Central Intelligence visited the Central Depot on 9 July and the Office of Logistics [redacted] on 11 July. (U/AIUO)

C O N F I D E N T I A L

SUBJECT: Report of Significant Logistics Activities
for the Period Ending 12 July 1984

3. Significant Events Anticipated During the Coming Week:

25X1
25X1

The Executive Officer, OL, will be visiting [redacted]
[redacted] 18 through 20 July 1984. [redacted]

25X1

