

1 May 1958

CIA Building Status Report

1. Clearing and Grubbing.

Contract awarded in October 1957 for \$32,300. Completed in March 1958.

2. Grading and Drainage.

Contract awarded in March 1958 for \$458,500. Expected to be completed in September 1958.

3. Excavation and Foundation.

Contract will be awarded in August 1958 with completion expected in six to eight months. It is estimated that this work will cost between \$2 and \$3 million.

4. Superstructure.

Detailed plans for the rest of the building are scheduled for completion in time to award the final construction contract in December 1958. It is estimated that approximately two years will be required for the completion of the building.

5. George Washington Memorial Parkway.

The grading of the Parkway has practically been completed and construction of the necessary bridges is progressing. It is now understood that the Parkway will be finished in the autumn of 1959.