Sanitized - Approved For Rate RDP74-00005R000100110003-9

23 September 1970

MEMORANDUM FOR THE RECORD

SUBJECT: Preconstruction Conference - Contract: Modification to Building A-25
25X1C4a

1. A preconstruction conference for the subject contract was held this date at 1000 hours in the Office of

2. Those attending were as follows:

25X1A5a1 Construction Co. Inc.
25X1C4a
25X1A9a Eng Div
Eng Div.

3. Items mentioned were as follows:

Telephone Operator.

- a. Contractor will report for work at 0700 hours and stop work at 1530 hours each workday.
- b. If Contractor will have a construction telephone at jobsite he is to contact C&P Telephone Co. and make arrangements at his expense.
- c. The Contractor will report all fire or first aid calls to the 25X1A6a
- d. As soon as Security Clearances are complete the contractor will be notified and can start work. The personnel working on this project will be photographed the first day they report for work and all badges will be issued for the duration of project.
- e. The Contractor shall furnish a portable toilet for his workmen.

 Location of toilet shall be subject to the approval of the 25X1A6a

 Post Engineer.
- f. The Contractor may use electrical power located in Building A-25.
- g. Water is available near construction site.
- 25X1A6a h. has no vending machine available for contractor personnel.

Sanitized - Approved For Release: CIA-RDP74-00005R000100110003-9

SEGRET

25X1A6a

- i. Excavation for cable route shall not start until contractor has walked complete line with personnel pointing out buried water lines, telephone cables etc.
- j. Contractor shall keep area clean as possible at all times and there is no dump site on Govt. property.
- k. The contractor was advised that 1/2 of shelving is on site now and stored on Parking Lot "E".
- 1. Contractor auto parking shall be in Lot "E" next to stored shelving.

25X1A6a _m. 25X1C4a

requested copy of contractor's work schedule when approved by

25X1C4an.

25X1A6a

and the Contractor were advised that the completion of this project within the time allowed is very important to Everything possible must be done to keep project on schedule. It was suggested that the contractor order security alarm equipment at once, to prevent delay.

25X1A9a