

25X1A6a

24 September 1969

MEMORANDUM FOR THE RECORD

SUBJECT: Feasibility Study for Proposed Installation of Motorized
Moveable Shelving in Bldg. A-18, [REDACTED]

25X1A6a

25X1C4a

1. [REDACTED] informed this office today that this structural analysis of [REDACTED] indicates it is entirely suitable for such installation. Floors were designed for loads of at least 250#sq. ft. and this figure exceeds the proposed floor loading. Work can now continue on the detailed plans for the installation.

25X1A

2. It is recommended that all available data on acceptable types of shelving be collected as soon as possible and passed on to [REDACTED]. This office can serve as a conference point for future meetings, or all parties concerned can meet at any place more convenient for the majority.

25X1C4a

✓ 3. This office will continue to monitor and coordinate efforts by the design engineers and the customer. It appears now that plans can be completed by the deadline of 31 October as established in the letter of transmittal.

4. The schedule now appears to be as follows:

- a. Review of prefinal drawings approximately 15-20 October.
- b. Revisions, changes to include any required security measures needed (Security Office will definitely be involved in review of prefinals).
- c. Review/approval of final drawings 31 Oct. to 15 Nov.
- d. Out for proposals or bids approximately 30 Nov.
- e. Award of contract could be prior to 31 Dec. '69.
- f. Installation/construction time unknown at this time, but could vary from 120 to 270 days - depending upon availability and delivery of shelving, mechanical equipment and clearance of contractor personnel.

25X1A9a

[REDACTED]
Post Engineer