

PROGRESS & PROJECTIONS

1. Needs

	<u>ACTUALIZED</u>	<u>REVISIONED</u>
17 February '47	\$48,000	---
12 June '47	\$122,000	---
1 March '48	\$188,000	\$130,000
30 June '48 (est.)	\$200,000	\$270,000

Monitoring is scheduled to begin at Needs 28 April 1948, with full operation 16 May 1948. Delay in activation from the originally scheduled date in October, 1947, is accountable primarily to delay on the part of Los Angeles District Engineers in completing specifications for invitations to bid. The District received allocation of funds on 18 July 1947, but did not award antenna contracts until 20 October 1947 and construction contracts until 5 December 1947.

Recently authorized construction of quarters on the site for the Chief Engineer has not begun, but will not interfere with activation of the station.

2. Cyprus

As of 6 March 1948 the Cyprus party was negotiating for a tract of 130 acres six miles west of Kyrenia, owned by the Akropiense monastery. ~~VTS-undoubtedly~~ These negotiations are presumably still in progress. Major items of equipment have been procured and are awaiting actual acquisition of the site for shipment.

This document is part of classified integrated file.
 If separated from file, document is unclassified.

STAT

DOCUMENT NO. 40
 NO CHANGE IN CLASSIFICATION
 CHECKED BY _____
 CLASSIFIED BY _____
 NEXT REVIEW DATE _____
 AUTH: JHR/DBE
 DATE: 7/5/79 NDA