

~~SECRET~~

RECD

ACTIVITY LOG

U.S. of 26 Aug 63

Period of Aug 9 - Aug 26

Item	Comment
<u>Headquarters</u>	
1. 3 Softball Diamonds	60% complete - fall seeding scheduled
2. Modification to Central Bldg. for TSD	94% complete - beneficial occupancy of all spaces <u>6</u> Aug. Only punch list items remain.
25X1A6a 3. Optical Testing Laboratory on Roof [REDACTED] for TSD	25% complete - work in progress
25X1A6a 4. Alteration of Rooms 26-27 at [REDACTED] for TSD	63% complete - work in progress
25X1A6a 5. Alteration of T&I Shop (Room 19) at [REDACTED]	Design work in progress
6. ADP Computer Site preparation at Langley (Computer Room only)	99% complete - work in progress
7. DCI Offices - Air Conditioning	97% complete - offices occupied 12 Aug. Check out and balancing still in progress.
8. Lighting West Parking Area	Contract (\$9700) awarded - changes in power supply - 240V to 480V, delaying start of construction.
25X1A 9. Installation [REDACTED]	Contract award postponed pending resolution of waste disposal problem.
25X1A6a 10. [REDACTED]	Design in progress
11. [REDACTED]	77.5% complete - work in progress

Form 8-63 2129 - test

~~SECRET~~

GROUP 1
Excluded from automatic
downgrading and
declassification

SECRET

Item	Comment
11. Cont'd. Swimming Pool Site III Landscaping new construction area	98.8% complete - Motor failures have delayed completion - replacements ordered. 84.5% complete - (See memo for the record) Design complete
25X1A6a 12. [REDACTED]	Presently in design stage
25X1A6a 13. [REDACTED]	15% complete - construction being [REDACTED]
25X1A6a 14. [REDACTED]	Station authorized to expend \$100,000. Requirements being developed.
15. [REDACTED]	52% complete 50% complete
16. [REDACTED]	50% complete - first apartment available to user
17. [REDACTED]	99% complete - final inspection held 21 August (Contract \$283,000). Notice to proceed 24 July. Presently under design
18. [REDACTED]	Site work [REDACTED] in progress
19. [REDACTED]	\$25,300 additional funds transferred [REDACTED] on 2 Aug 63. Total \$258,300. Design in progress
20. [REDACTED]	Contract awarded 24 May 1963

25X1A5a1

25X1A1d

25X1A1d

SECRET

SECRET

	Item	Comment	
25X1A6a	21. [REDACTED] Proposed Commo & FI Facilities	Still under discussion.	
25X1A6a	22. [REDACTED] Proposed Commo Facility	Still under discussion.	
25X1A6a	23. [REDACTED] Construction of Receiving Storage Area, Extension to Bldg.	99% complete, correction of minor items required. Project held pending re-evaluation. (\$4,563) [REDACTED] to complete design of power plant expansion (\$4050) Project authorized 14 June 1963 to be accomplished by [REDACTED]	25X1A5a1 25X1C4a
25X1A6a	24. [REDACTED] Construction of Commo Storage Area Antenna Erection	Contract to be let FY 64. \$49,500. 85% complete. No completion date established. Complete 8 July 1963	
	25. [REDACTED] Addition to Receiver Site for New Commo Special Equipment 17 New Houses	18% complete. Completion date 10 Oct 1963. \$91,000. Basic contract (\$165,000) substantial- ly complete however extended because of change order to add a room. Contract negotiated 15 April 63. No completion date available. \$5,000. Construction in progress, being handled by Commo. \$15,000. In design stage, no completion date established. \$4,000 for design work. \$412,500 approved. Contract \$310,377 (29 June 63). Site work underway - construction time 570 days.	
25X1A6a	27. [REDACTED] Warehouse and BOQ	Contract awarded 29 June 1963 for \$25,843.72.	

SECRET

SECRET

Item	Comment
27. Cont'd Extension of Present Hardstand and Parking Area Extension of Security Fence Nose Dock and Parking Ramp	A&E contract for hardstand awarded but work held up pending paving evaluation. Construction by Station forces. Approved April 63. Being designed.
25X1A6a 28. [REDACTED] COS House	Contract awarded 27 June 63, to [REDACTED] for \$27,250. Change order reduced cost to \$27,134.
25X1A6a 29. [REDACTED] Construction of 2 Senior Officer's Quarters	[REDACTED]
25X1A6a 30. [REDACTED]	OICC negotiating with contractor who is presently on the site. Complete by [REDACTED] [REDACTED] Funds reduced to \$210,000 on 28 May.
31. [REDACTED]	\$50,000 made available to [REDACTED] 10 May 63. Design in progress. \$86,000 made available to [REDACTED] 19 June 1963.
32. Vietnam, Saigon Proposed Office Building	Project held pending other possibilities
25X1A6a 33. [REDACTED]	Approval requested of FE March 63. Pro- ject authorized 14 June 63. Construc- tion materials on site. Additional engineering required relating to

SECRET

SECRET

Item	Comment
33. Cont'd	docking facilities, water, sewage, and camp layout.
34. Vietnam Building, Latrines, Kitchen, etc., at Six Training Sites	Approved 9 May 63. No completion date established.

SECRET

SECRET


OL/RECD/Acq. Br.

ACTIVITY LOG

9 - 26 August 1963

Item	Comment
<u>DOMESTIC</u>	
35. <u>Ballston:</u> Broyhill Building to provide 47,000 sq. ft. of office space.	Costs of tenant changes to be submitted by Broyhill to PBS are still incomplete. Promised for week of 26 Aug.
36. <u>Washington:</u> Acquisition of 500,000	GSA has requested Agency's commitment for FY '64.
37. [REDACTED]	Owner has started on tenant changes (\$27,046). Occupancy - 15 Sept.
38. [REDACTED]	Meeting held with D. C. Government and FBI. Attached property released by CIA to FBI.
39. [REDACTED]	Action complete.
40. [REDACTED]	Action complete.
41. [REDACTED]	Navy will revise declaration of surplus and GSA alerted to Agency's interest in two buildings [REDACTED]
42. [REDACTED]	Pending.

25X1A6a

SECRET

SECRET

	Item	Comment
	<u>FOREIGN</u>	
25X1A6a 43.	[REDACTED]	The 15 Agency units now mostly oc- [REDACTED] 25X1C4a
25X1A6a 44.	[REDACTED] toward purchase of house for DD/I representative.	
25X1A6a 45.	[REDACTED] Purchase of COS residence proposed.	Owner's proposal to sell for \$85,700 rejected by [REDACTED] AF Division. 25X1C4a
25X1A6a 46.	[REDACTED]: Purchase of two residences proposed.	Proposed in dispatch from field. Headquarters awaiting specific details from field. 25X1C4a
25X1A6a 47.	[REDACTED] Purchase of COS residence proposed.	To be purchased by [REDACTED] from proceeds of anticipated sale of house held [REDACTED] 25X1A6a [REDACTED] 25X1C4a
25X1A6a 48.	[REDACTED] Construction of communications center.	Transferred additional \$6,339 [REDACTED] for completion of communications center (originally \$184,000 was transferred). 25X1C4a
25X1A6a 49.	[REDACTED] to be sold privately.	Bid solicitation authorized.
25X1A6a 50.	[REDACTED] Concurred in FE request for Station to retain for three months desirable quarters to be occupied by new arrivals under quarters allowances.	
25X1A6a 51.	[REDACTED]: Concurred in FE request to have Station lease organizational quarters at no cost to employees.	
25X1A6a 52.	[REDACTED] Purchase of furniture for residence of Agency employee.	Transferred \$5,000 [REDACTED] 25X1A1d

SECRET