

30 June 1965

NOTES FOR BART'S REPORT

I. In connection with new construction:

A. Approved proposed field change regarding post construction.

B. Drafted letter of agreement for field change for [REDACTED] signatures. Field change does not change contract amount.

C. Inspected all work in progress.

D. Checked out reason for [REDACTED] statement that the large aggregate used in the concrete for foundation walls was not acceptable. (Note: Tests for gradation showed too high percentage of fines)

E. Observed [REDACTED] Engineer's Lab Report on Concrete Cylinder test which showed sample broke at 4100 lbs/sq in. at 7 days. Test proved conc. mix design very satisfactory.

F. Observed concrete pour 6/23/65 for 11 posts.

G. Discussed contractor "pull-out" period while awaiting receipt of off-shore materials. This will afford "breathing period" for Ops crew inside the building. Estimate this period to start O/A 3rd week in July.

H. Developed detailed sketch showing j-box locations for elect. baseboard heaters being ordered by [REDACTED]

II. Other Work:

A. Assisted in design of new wood-louver screen for 120 lineal feet of perimeter wall. Checked contractor's cost proposal and determined it to be fair price.