

SECRET

Approved For Release 2000/06/14 : CIA-RDP78-06505A000300100119-2 JUN 1967

MEMORANDUM FOR THE RECORD

SUBJECT: Communications Receiver Facility - [REDACTED]

25X1A

1. In an informal note from [REDACTED] to OC-E, [REDACTED] listed the following time schedule for design and construction of this project, based on redesign at the increased scope. This was based on discussions with [REDACTED]

25X1A

25X1A

25X1A

Design	- 6 Months
Advertise & Award	- 2 Months
Construction	- 9 Months
	<u>17 Months</u>
Equipment installation [REDACTED]	3 Months
	<u>20 Months</u>

25X1A

Equipment will be operational in 20 months after [REDACTED] Europe receives their new directive.

25X1A

2. For overall planning, I would add 4 months contingency time, ie., probably operational in 2 years from start of design, assuming no major changes during the design period.

[REDACTED]
AC/CES/D&CB/RECD/OL

25X1A

Distribution:

Original - OL/RECD Project
1 - OL/RECD/D&CB/CES Chrono

25X1A

OL/RECD/D&CB/CES [REDACTED] cc
(19 June 1967)

*2 to 1 suggest this as
a weekly repetition
MP*

RECD
C
DC
EX MP 6/20
C/Acq
C/DC [Signature]

Approved For Release 2000/06/14 : CIA-RDP78-06505A000300100119-2

SECRET

