

**SECRET**  
(When Filled In)

GROUP 1  
EXCLUDED FROM AUTOMATIC  
DOWNGRADING AND  
DECLASSIFICATION

ADVANCE COPY ☐ ISSUED ☐ SLOTTED

REPRODUCTION OF THIS COPY PROHIBITED

INDEX: ☐ YES ☐ NO

CLASSIFY TO CS FILE NO. 23 4 54 AM 70

X-REF TO CS FILE NO. ACTION COPY

☐ FILE RID ☐ RETURN TO \_\_\_\_\_

DISSEM BY dat PER \_\_\_\_\_

ACTION UNIT LOC-4 INFO FILE, VR COMMOT PPB SECUR4

ACTION NO. 347

SECRET 230657Z MAR 70 CITE

2451  
2453

25X1A

23 MAR INO 47683  
T

25X1A

25X1A

POWER HOUSE AND AIR CONDITIONING PROGRESS REPORT NO. 18.

1. PROJECT REPORTEDLY 98.3 PERCENT COMPLETE.
2. AHU-1 INSTALLATION FINISHED.
3. AHU-3 INSTALLED TO REPLACE MAX-I ROOM AIR CONDITIONER.  
TEMPORARY FLEXIBLE DUCTS INSTALLED DURING TRANSITION  
TO PERMIT COOLING OF SCREEN ROOM BY FRONT AIR HANDLER.  
REPLACEMENT WAS COMPLETED IN ONE WEEK WITHOUT MISHAP.
4. ALL DUCTWORK INSTALLATIONS AND MODIFICATIONS COMPLETED.
5. SYSTEM BALANCING NOW IN PROGRESS.
6. SYSTEM CONTROL WIRING NOT YET COMPLETED IN ENTIRETY.
7. DISC FILE CHILLED WATER LINES WILL BE TRANSFERRED TO  
NEW SYSTEM AFTER AIR FLOW BALANCING AND COMPLETION  
AND CHECK OUT OF CONTROL WIRING. GP-1

SECRET

ILLEGIB

\* PORTION GAMBLED - BEING SERVICED

**SECRET**