

ADVANCE COPY ☐ ISSUED ☐ SLOTTED

REPRODUCTION OF THIS COPY PROHIBITED

INDEX: ☐ YES ☐ NO

CLASSIFY TO CS FILE NO. _____

X-REF TO CS FILE NO. _____

☐ FILE RID☐ RETURN TO _____

BRANCH _____

ACTION UNIT

ACTION NO.

LOGS 4 FILE, VR

COMM 07

DD 52, PPB

ACTION COPY

25X1A

25X1A S E C R E T 140537Z NOV 69 CITE 1561

14 Nov 69 85641

25X1A

ILLEGIB

25X1A

POWER HOUSE AND AIR CONDITIONING PROGRESS REPORT NO. 140

1. PROJECT REPORTEDLY 87 PERCENT COMPLETE. PERCENTAGE THIS MONTH INCLUDES ADDITION OF AMENDMENT 2 (HARDSTAND, FLUORESCENT LIGHTING, INCINERATOR ADDITION).

2. CHILLED WATER PLANT AND AHU'S 4 AND 5 HAVE BEEN OPERATIONAL SINCE 17 OCTOBER. SIDEWALL DIFFUSERS PROVIDED FOR AHU'S 4 AND 5 REJECTED AND ARE NOT IN USE, SINCE THEY DO NOT ALLOW FOR HORIZONTAL AND VERTICAL ADJUSTMENT AND FIXED BLADE POSITION WOULD DIRECT AIR FLOW DOWN AND TOWARD AIR RETURN REGISTERS.

3. DUCTWORK ALTERATIONS INSIDE BUILDING WERE STARTED ON 3 NOVEMBER IN ROOM C2. WORK IN C2 STILL IN PROGRESS. MANY SECTIONS OF CONTRACTOR-FABRICATED DUCT, FOR INSTALLATION IN VARIOUS PARTS OF BUILDING, WERE FOUND

TO BE OF IMPROPER SIZE TO MATE WITH EXISTING DUCT SECTIONS, DUE TO A&E ERROR. A&E ALSO DID NOT ALLOW FOR OBSTRUCTIONS IN FALSE CEILING. FURTHER DELAYS MAY BE ENCOUNTERED WHILE DUCTS MODIFIED AND SOME NEW SECTIONS FABRICATED.

4. HARDSTAND WALL NOW ABOUT 80 PER CENT COMPLETED. FLOOR SLAB IS ABOUT TO BE POURED.

CABLE SECRETARIA) DISSEMINATION		CLASSIFIED MESSAGE		GROUP 1		1		5	
PERSON/UNIT NOTIFIED		Approved For Release 2000/06/14 : CIA-RDP78-06505A000500040009-9		EXCLUDED FROM AUTOMATIC DOWNGRADING AND DECLASSIFICATION		2		6	
ADVANCE COPY <input type="checkbox"/> ISSUED <input type="checkbox"/> SLOTTED <input type="checkbox"/>		SECRET (When Filled In)		REPRODUCTION OF THIS COPY PROHIBITED		3		7	
BY: _____ AT: _____ Z		INDEX: <input type="checkbox"/> YES <input type="checkbox"/> NO		CLASSIFY TO CS FILE NO. _____		4		8	
DISSEM BY _____ PER _____ # _____		<input type="checkbox"/> FILE RID <input type="checkbox"/> RETURN TO _____		X-REF TO CS FILE NO. _____		BRANCH _____			
ACTION UNIT		FILE, VR							
ACTION NO.									

14 Nov 69 10 30

25X1A PAGE 2 1561 S E C R E T

5. INCINERATOR ADDITION PROCEEDING NICELY. ALL COLUMNS COMPLETED AND ROOF SLAB POURED.

6. INSTALLATION OF 158 FLUORESCENT FIXTURES NOW ABOUT 81 PERCENT COMPLETED. IMPROVEMENT IN ILLUMINATION IS REMARKABLE. CONTRACTOR FOUND TO BE USING UNDERSIZED WIRE FOR ABOUT FIRST 30 PERCENT OF INSTALLATION AND WILL RE-WIRE TO MEET SPECIFICATIONS.

S E C R E T

SECRET