

SECRET (When Filled In)		GROUP 1 EXCLUDED FROM AUTOMATIC DOWNGRADING AND DECLASSIFICATION	
		2	6
REPRODUCTION OF THIS COPY PROHIBITED		3	7
INDEX: <input type="checkbox"/> YES <input type="checkbox"/> NO		4	8
CLASSIFY TO FILE NO. _____		5	9
X-REF TO FILE NO. _____			10
FILE RID <input type="checkbox"/> RET. TO _____		BRANCH <input type="checkbox"/> DESTROY <input type="checkbox"/> SIG.	

ADVANCE COPY ☐ ISSUED ☐ SLOTTED

BY: _____ AT: _____ Z

DISSEM BY: 46 PER _____ # _____
ACTION

☐ RID COPY

INFO:

FILE. VR. _____

LOGS4, APB, DDS2

25X1A

SECRET 270230Z MAR 69 CITE _____ 0205

25X1A

IRECTOR

27 MAR 69 IN 23083

0136

(17420) SD-RE

1. _____ POWER PLANT CONSTRUCTION SCHEDULE OF EVENTS:

25X1A

A. 29 MARCH 69 - CUTOVER FROM _____ POWER SUB-STATION
TO NEW SUB-STATION. ONE DAY EFFORT. MOMENTARY INTERRUPTION OF
POWER. NO TRAFFIC DELAYS ANTICIPATED.

B. 31 MARCH 69 - BEGIN DYNAMIC TESTING OF NEW UPS AND
SWITCHGEAR INTO DUMMY LOAD OFF-LINE.

C. 2 APRIL 69 - CUTOVER TECHNICAL LOAD TO NEW UPS.
ANTICIPATE TWO OUTAGES OF FIVE MINUTES EACH FOR CABLE SPLICING.
WILL BE SPACED 45 MINUTES APART BETWEEN 1200-1300Z.

2. ACTIVE CIRCUITS WILL BE QRT DURING OUTAGES. WILL HAVE
QUICK RESTORAL CAPABILITY IN EVENT UNANTICIPATED CUTOVER PROBLEMS
ARISE. IN VIEW MINIMUM OUTAGE TIMES PLAN COORDINATE WITH

CONNECTED STATIONS _____ INCLUDING ALERTING _____

AND _____ TO PROVIDE ALTERNATE NCS SUPPORT IF NEEDED.

SECRET

REC'D
C
DC
SA
C/RE
RO
C/Erz
COMM
CONC
INFORMA
PREPARE
RETURN

ILLEGIT

SECRET