

CABLE SECRETARIAT DISSEMINATION		CLASSIFIED MESSAGE		TOTAL COPIES		ROUTING AND/OR INITIALS - SEEN BY	
PERSON/UNIT NOTIFIED		GROUP 1 EXCLUDED FROM AUTOMATIC DOWNGRADING AND DECLASSIFICATION		28		COMPLETED BY	
ADVANCE COPY <input type="checkbox"/> ISSUED <input type="checkbox"/> SLOTTED <input type="checkbox"/>		REPRODUCTION OF THIS COPY PROHIBITED		4		CABLE SECRETARIAT	
BY: _____ AT: _____ Z		INDEX: <input type="checkbox"/> YES <input type="checkbox"/> NO		FEB 20 6 07 AM '69		10	
DISSEM BY: <u>so</u> PER: _____ # _____		CLASSIFY TO FILE NO. _____		ACTION COPY			
ACTION <input type="checkbox"/> RID COPY <input type="checkbox"/>		FILE RID <input type="checkbox"/> RET. TO _____		BRANCH <input type="checkbox"/>		DESTROY <input type="checkbox"/> SIG. _____	
INFO: _____		FILE. VR _____		DDT, ADDT, CS/DO			
#542		Commo 7, DDS 2, AB, SECUR 4					
SECRET 200800 FEB 69 CITE _____ 9915							

709  
20 FEB 69 IN 97709

POWERHOUSE AND AIR CONDITIONING PROGRESS REPORT NO. 7

1. PROJECT APPROXIMATELY 60 PERCENT COMPLETE, BUT SHOULD BE FINISHED. REASONS FOR DELAY OUTLINED IN PREVIOUS REPORTS.
2. SIDEWALL DIFFUSERS INSTALLED IN RECEIVER BUILDING'S EAST WALL WERE NOT ADJUSTABLE AND WERE THEREFORE REJECTED
3. REPLACEMENTS ORDERED BY CONTRACTOR.
4. TRENCHES IN ROOM CONTAINING TWO 235 KW GM'S NEARLY COMPLETED. CURRENT AND POTENTIAL TRANSFORMERS HAVE BEEN TRANSFERRED FROM OLD TO NEW SUB-STATION.
4. NEW UPS ARRIVED ON 14 FEBRUARY. IT HAS BEEN MOVED INTO POSITION ON FOUNDATION. FUEL AND EXHAUST CONNECTIONS ARE BEING MADE. FLYWHEEL SHOULD BE READY TO BE SET ON 24 FEB. \_\_\_\_\_ HAS BEEN ADVISED ON PROGRESS.
5. FAR EAST ENGINEER, \_\_\_\_\_, CONDUCTED

REC'D

C

DC

EX

SAC

SA

C/RE

RO

C/Eng 20 Feb

PE 5/EA - note

APPROVAL

COMMIT ☒

CONCURRENCE

INFORMATION ☒

PREPARE REPLY

RETURN

FILE

SECRET

CABLE SECRETARIAT DISSEMINATION CLASSIFIED MESSAGE TOTAL COPIES ROUTING AND/OR INITIALS - SEEN BY

PERSON/UNIT NOTIFIED

**SECRET**  
(When Filled In)

GROUP 1  
EXCLUDED FROM AUTOMATIC  
DOWNGRADING AND  
DECLASSIFICATION

1		6	
2		7	
3		8	
4		9	
5		10	

REPRODUCTION OF THIS COPY PROHIBITED

INDEX: ☐ YES ☐ NO

CLASSIFY TO FILE NO. \_\_\_\_\_

X-REF TO FILE NO. \_\_\_\_\_

FILE RID ☐ RET. TO \_\_\_\_\_ BRANCH ☐ DESTROY ☐ SIG. \_\_\_\_\_

DISSEM BY \_\_\_\_\_ PER \_\_\_\_\_ # \_\_\_\_\_

ACTION

☐ RID COPY

INFO:

FILE, VR.

20 FEB 69 10 42z

25X1A

PAGE TWO [REDACTED] 9915 SECRET

ON-SITE INSPECTION 19 AND 20 FEB. HE NOTED LACK OF SMOKE  
DETECTORS IN RETURN AIR DUCTS OF NEW AIR HANDLERS.

HE COMMENTED THAT EVERY EFFORT SHOULD BE MADE TO HAVE

THEM ADDED <sup>TO CONTRACT.</sup> ~~ABSTRACT~~ PRESENTLY, ONLY FIRESTATS

ARE PROVIDED, AND IT IS FELT THAT THEY ARE INADEQUATE  
PROTECTION FOR A FACILITY OF THIS IMPORTANCE.

*Ed:  
who does the  
"adding"?*

25X1A

6. [REDACTED] PROGRESS REPORT TO BE SUBMITTED SEPARATELY.

SECRET

**SECRET**