

PERSON/UNIT		<b>SECRET</b> (When Filled In)		GROUP 1 EXCLUDED FROM AUTOMATIC DOWNGRADING AND DECLASSIFICATION	
ADVANCE COPY <input type="checkbox"/> ISSUED <input type="checkbox"/> SLOTTED		REPRODUCTION OF THIS COPY PROHIBITED		1 2 3 4 5 6 7 8 9 10	
BY: _____ AT: _____ Z		INDEX: <input type="checkbox"/> YES <input type="checkbox"/> NO		20	
DISSEM BY: <u>16</u> PER _____ # _____		CLASSIFY TO FILE NO. _____		35	
ACTION		X-REF TO FILE NO. _____		FILE RID <input type="checkbox"/> RET. TO _____	
LOGS <u>4</u> <input type="checkbox"/> RID COPY		INFO. _____		BRANCH <input type="checkbox"/> DESTROY <input type="checkbox"/> SIG.	
593		FILE, VR. _____		AB, DDT, ADDI, CS/DO	

SECRET 230502Z JAN 69 CITE 9666

23 JAN 69 IN 77423

POWERHOUSE AND AIR CONDITIONING PROJECT PROGRESS  
REPORT NO. 6

1. PROJECT APPROXIMATELY 58 PERCENT COMPLETE BUT SHOULD NOW BE FINISHED. REASONS FOR DELAYS OUTLINED IN PREVIOUS REPORTS AND BELOW.

2. [REDACTED] REJECTED CONTRACTOR SUPPLIED CHILLER AS BEING BELOW SPECS. [REDACTED] CLAIMS CHILLER (EVAPORATOR) IS NON-REPAIRABLE TYPE AND UNDESIRABLE FOR THIS INSTALLATION. PROPER TYPE NOW BEING ORDERED - ETA 90 TO 120 DAYS.

3. THE ADDITIONAL DELAY CAUSED BY REJECTION OF CHILLER OFFSETS DELAY CAUSED BY NON-ARRIVAL OF NEW UPS. [REDACTED] ESTIMATED COST OF PROVIDING MEANS OF DELIVERING POWER FOR NEW A/C PLANT PRIOR TO COMPLETION OF POWER PLANT EXPANSION AT \$4000.00. THIS EXPENSE WILL PROBABLY NOT BE INCURRED NOW BECAUSE UPS DUE IN EARLY FEBRUARY AND, IF ALL GOES WELL, EXPANDED POWER PLANT WILL BE OPERATIVE BEFORE COMPLETION OF

REC'D

25X1A

**SECRET**

PERSONNEL		<b>SECRET</b> (When Filled In)		EXCLUDED FROM AUTOMATIC DOWNGRADING AND DECLASSIFICATION											
ADVANCE COPY <input type="checkbox"/> ISSUED <input type="checkbox"/> SLOTTED		REPRODUCTION OF THIS COPY PROHIBITED		<table border="1"> <tr><td>1</td><td>5</td></tr> <tr><td>2</td><td>7</td></tr> <tr><td>3</td><td>8</td></tr> <tr><td>4</td><td>9</td></tr> <tr><td>5</td><td>10</td></tr> </table>		1	5	2	7	3	8	4	9	5	10
1	5														
2	7														
3	8														
4	9														
5	10														
BY: _____ AT: _____ Z		INDEX: <input type="checkbox"/> YES <input type="checkbox"/> NO													
DISSEM BY: _____ PER _____ # _____		CLASSIFY TO FILE NO. _____													
ACTION <input type="checkbox"/> RID COPY		X-REF TO FILE NO. _____													
		FILE RID <input type="checkbox"/> RET. TO _____		BRANCH <input type="checkbox"/> DESTROY <input type="checkbox"/> SIG											
		INFO: _____													
		FILE, VR: _____													

23 Jan 69 10 20z

25X1A PAGE 2 9666 S E C R E T

A/C FACILITY.

4. OPENINGS IN RECEIVED BUILDING'S EAST WALL ARE FINISHED AND ARE NOW BEING OUTFITTED WITH DIFFUSERS. TEMPORARY INSIDE WALL TO BE TAKEN DOWN WHEN DIFFUSER INSTALLATIONS COMPLETED, WHICH SHOULD BE IN NEXT FEW DAYS.

5. TRENCHES IN OLD UPS ROOM NOW NEARLY COMPLETED, AND WORK TO BEGIN NEXT ON TRENCHES IN ROOM CONTAINING TWO 235 KW GM'S. SUBSTATION COMPLETED AS FAR AS POSSIBLE. REMAINING WORK TO BE DONE THERE REQUIRES TRANSFER OF COMPONENTS FROM OLD SUB-STATION. OVERHEAD CRANE INSTALLATION COMPLETE AND TESTED.

S E C R E T

**SECRET**