

CABLE SECRETARIAT DISSEMINATION		GROUP 1 EXCLUDED FROM AUTOMATIC DOWNGRADING AND DECLASSIFICATION		AND/OR INITIALS - SEEN BY	
PERSON/UNIT NOTIFIED		SECRET (When Filled In)		6	
ADVANCE COPY <input type="checkbox"/> ISSUED <input type="checkbox"/> SLOTTED		REPRODUCTION OF THIS COPY PROHIBITED		7	
BY: _____ AT: _____ Z		INDEX: <input type="checkbox"/> YES <input type="checkbox"/> NO		8	
DISSEM BY: <u>46</u> PER _____		CLASSIFY TO FILE NO. <u>Nov 0 340 7 00</u>		9	
ACTION <input type="checkbox"/> RID COPY		X-REF TO FILE NO. <u>ACTION COPY</u>		10	
INFO:		FILE RID <input type="checkbox"/> RET. TO _____		DESTROY <input type="checkbox"/> SIG.	
25X1A <u>LOG 34</u>		FILE VR. <u>COMMUNO 7, SECURITY, APB, DSS 2</u>			

25X1A S E C R E T 080650Z NOV 68 CITE 9203



8 NOV 68 IN 30313

CONDITIONING PROJECT PROGRESS REPORT

NO. 4.

1. PROJECT NOW 23.6 PERCENT COMPLETE, BUT SHOULD BE 67.6 PERCENT COMPLETE. IT IS NOW ONE MONTH BEHIND SCHEDULE.
~~985 8, 92 9, 3 .9, 5 73 8, 8 : 38713~~

2. ONE CAUSE FOR DELAY WAS CONTRACTOR SLOW DOWN WHILE AWAITING VERDICT OF CHARGE THAT QUALITY OF PART OF CONCRETE WORK IN NEW UPS ADDITION WAS LESS THAN SPECIFIED GRADE. IT WAS FINALLY JUDGED THAT DESIGN STRENGTH MUCH GREATER THAN NECESSARY TO SUPPORT LOAD, AND WORK RECENTLY ACCEPTED.

3. SECOND REASON FOR DELAY IS THAT MOST OF EQUIPMENT TO BE INSTALLED HAS NOT YET ARRIVED. TWO AIR HANDLERS HAVE BEEN RECEIVED, BUT CAN'T BE INSTALLED UNTIL AFTER CHILLER AND CONDENSER EQUIPMENTS WHICH ARE STILL IN AWAITING SHIPMENT. UPS DELAY UNTIL MID JANUARY PROHIBITS MOST INSTALLATION IN POWER HOUSE UNTIL AFTER THAT TIME.

4. FURTHER CONTRACT CHANGE NOW UNDER CONSIDERATION TO

REC'D
C
72
1
8/10

25X1A

RE-LO 26-67
72-67

SECRET

CABLE SECRETARIAT DISSEMINATION		CLASSIFIED MESSAGE		TOTAL COPIES		ROUTING AND/OR INITIALS - SEEN BY	
PERSON/UNIT NOTIFIED		SECRET (When Filled In)		GROUP 1 EXCLUDED FROM AUTOMATIC DOWNGRADING AND DECLASSIFICATION		1	6
				2	7		
		REPRODUCTION OF THIS COPY PROHIBITED		3	8		
ADVANCE COPY <input type="checkbox"/> ISSUED <input type="checkbox"/> SLOTTED		INDEX: <input type="checkbox"/> YES <input type="checkbox"/> NO		4	9		
BY: _____ AT: _____ Z		CLASSIFY TO FILE NO. _____		5	10		
DISSEM BY _____ PER _____ # _____		X-REF TO FILE NO. _____					
ACTION <input type="checkbox"/> RID COPY		FILE RID <input type="checkbox"/> RET. TO _____ BRANCH <input type="checkbox"/> DESTROY <input type="checkbox"/> SIG.					
		INFO: _____					
		FILE. VR. _____					

PAGE TWO [REDACTED] 9203 S E C R E T

25X1A ALLEVIATE MANY OPERATIONAL AND SECURITY PROBLEMS THAT WOULD
 RESULT WITH DEMOLITION OF PART OF RECEIVER BUILDING EAST
 WALL CALLED FOR IN DESIGN, SINCE BACK OF ROW OF [REDACTED]
 EQUIPMENTS ONLY EIGHTEEN INCHES FROM INSIDE OF WALL IN QUESTION.
 REQUEST MADE TO INVESTIGATE FEASIBILITY OF USING EXISTING
 CHB WALL WITH APERTURE MODIFICATIONS, RATHER THAN REPLACING
 ENTIRE WALL WITH REINFORCED CONCRETE STRUCTURE. OPENINGS
 FOR AHU 4 AND 5 DUCTWORK WOULD BE CUT IN CHB WALL AND FRAMED
 25X1A IN STEEL AND CONCRETE. [REDACTED] AND A AND E HAVE DETERMINED
 THAT THIS APPROACH VERY FEASIBLE AND WILL REMEDY SEVERAL
 THORNY PROBLEMS ASSOCIATED WITH ORIGINAL DESIGN. SHOP
 DRAWINGS DETAILING CHANGE NOW BEING PREPARED FOR OUR REVIEW.

5. ROOF SLAB COMPLETED ON CHILLER ROOM AND FLASHING NOW
 BEING INSTALLED JOINING CHILLER AND EQUIPMENT (AHU 4 AND 5)
 ROOMS TO EXISTING BUILDING. CONDENSER PAD ALSO FINISHED AND
 PIPING IN CHILLER ROOM ABOUT 60 PERCENT COMPLETE. DUCTWORK IN
 EQUIPMENT ROOM ALSO ~~AS~~ ABOUT
 60 PERCENT COMPLETE. WORK HAS NOT BEGUN
 INSIDE MAIN BUILDING. NEW SUB-STATION PAD COMPLETED AND 3 EACH
 KVA TRANSFORMERS FOR UPS MOTOR ON SITE. FLOOR AND TRENCHES IN UPS
 ADDITION COMPLETED.

S E C R E T

SECRET