

STATOTHR

Approved For Release 2000/06/07 : CIA-RDP78B04747A001600020041-8

14 February 1964

MEMORANDUM FOR THE RECORD STATOTHR

SUBJECT: Installation of [REDACTED] Coordinatograph

STATOTHR

STATOTHR

1. At a meeting held on 13 February 1964 attended by AS/LB, [REDACTED] OL/RECD, GSA Procurement personnel, [REDACTED] from [REDACTED] and the undersigned, the following tentative dates regarding installation of the [REDACTED] Plotter were furnished:

STATOTHR

STATOTHR

STATOTHR

- a. 17 February 1964 - Letter of authorization from OL/RECD to GSA.
- b. 15 March 1964 - Award of contract (This date is extremely doubtful as GSA claims six weeks for preparation and award).
- c. 15 April 1964 - Shop drawings to GSA for approval. If approval is granted, procurement begins.
- d. 1 June 1964. End of procurement cycle (Six weeks estimate).
- e. 1 August 1964 - Building installation completed. (GSA estimates 90-120 days for installation making completion 1 Sept. or 1 October 1964).

STATOTHR

2. The [REDACTED] Plotter is scheduled for delivery between 1 June and 15 June 1964. In view of the fact that the building facilities will not be completed by that time, recommendation was made to the contractor to proceed as scheduled and use the added time for check-out and debugging.

STATOTHR

[REDACTED]
Development Branch, P&DS

Declass Review, NIMA/DoD