

## REAL ESTATE AND CONSTRUCTION DIVISION

1. ODP Public Exigency Chilled-Water Project - The ODP project to run new chilled-water lines to GC03 which was contracted by RECD under public exigency requires two sets of escorts for the work above the GA19 and GA02 office areas. In addition to the security escorts, an ODP office escort is required for GA19 and an IMS office escort is required for GA02. The office escorts have been provided except for 29 March 1982 when ODP could not provide an escort for GA19. IMS has been able to provide escorts as requested. Minor problems have been experienced with the security escorts, i.e., escorts arrive late, only one of two requested escorts show up. Should the contractor not complete his work on time, it is certain that he will cite escort problems as one reason for an extension.

2. SAFE Phase II - An onboard 50% design review was held at GSA on 29 March 1982 between GSA, HEB, and the A&E on the SAFE Phase II redesign. The A&E left after two hours and did not have copies of the specifications. Therefore, a complete review could not be conducted. HEB received drawings for review and several major design items were discussed and resolved. GSA alluded to the possibility that the 1 February 1983 completion date may not be met due to the redesign review schedule and resultant short amount of time left for the construction. RECD efforts will continue to influence GSA to achieve the 1 February 1983 completion date.

Orig - EC/OL  
1 - OL/P&PS  
1 - OL/RECD/HEB  
1 - OL/RECD/REP  
1 - OL/RECD/FEB  
✓ 1 - R&FU  
1 - OL/RECD Official