

12 JAN 1983

REAL ESTATE AND CONSTRUCTION DIVISION WEEKLY REPORT FOR
PERIOD ENDING 12 JANUARY 1983

1. Progress Report Tasks Assigned by the DCI/DDCI:

None

2. Items or Events of Major Interests that have Occurred During the Preceding Week:

a. Safe Phase II - GSA informed HEB that the bid opening date for Safe Phase II construction has been delayed until 21 Jan. 1983 vice 14 Jan. 1983. GSA indicated there was an incorrect wage rate scale in the specifications and a corective bid addendum must be issued. (U)

b. Foundation Problem - Based on tests and evaluations to date, the A/E is recommending that construction proceed with the addition of 58 new piles. The southwest quadrant of the building can proceed as presently constructed. This is significantly better than the 225 piles which might have been required (U)

c. Building Parking - The contract for reconfiguring the Building parking lot to gain 65 new spaces was signed on 6 January. Weather permitting, work should be completed by 8 March 1983. (U)

d. Installation of Wang Word Processors: The Fairfax County Fire Marshall has disapproved use of the proposed Noryl "Panduit" plastic wire duct in plenum ceiling areas (where the ceiling space is used as a return air duct). Work in Building will be allowed to resume using metal conduit in lieu of the plastic product. (U)

3. Significant Events Anticipated During the Coming Week:

None