

2 - MAR 1983

REAL ESTATE AND CONSTRUCTION DIVISION WEEKLY REPORT FOR
PERIOD ENDING 2 MARCH 1983

1. Progress Report Tasks Assigned by the DCI/DDCI:

None

2. Items or Events of Major Interest that have Occurred During the Preceding Week:

25X1 OC/TSS Test and Inspection Facility - [] - The
General Services Administration (GSA) awarded the contract for
the OC/TSS Test and Inspection Facility to the Elrich Construction
Company on 25 February 1983. Notice to Proceed was issued
on 1 March 1983, pending submission of bonds. OC and OL Depot
components have nearly completed the removal of materials and
storage racks from the construction area. The initial construction
plan indicates that Elrich will work normal construction hours
(0700 to 1500), 5 days per week. This plan will partially relieve
the problem of security escorts. []

3. Significant Events Anticipated During the Coming Week:

None