

LOGISTICS SERVICES DIVISION  
WEEKLY REPORT  
PERIOD ENDING 28 SEPTEMBER 1983

I. Progress Report on Tasks Assigned by the DCI/DDCI:

No items this reporting period.

II. Items/Events of Major Interest:

1. Construction Drawings for [ ] Building Renova-  
tions: Construction drawings are 85% complete for renovations  
STAT to accommodate [ ] Drawings are being sent to FEB for  
STAT installation of water supply lines for darkroom.

2. Installation of Waste Line, GB1711, Headquarters:  
Drawings are currently on hold pending HEB input for waste line  
installation of proposed kitchenette.

3. DDI/OCR, 1H51, 1H39, Headquarters: Preliminary design  
sketches are in progress.

4. [ ] Building Modifications, OL/SD: Working drawings  
STAT are 60% complete to relocate the following:

- a. Chief, Data Control from BF22A to 2F12A.
- b. Data Management Section from 3F22 to 2F16.
- c. Central Control and Expedite Section from 3G30  
to 3G23.

5. DDI/OGI/AS, Headquarters: Drawings to renovate area  
were issued to client for approval, Room 2G09-2G17-2G21.

6. Renovation of GE05, Headquarters, OGI: Working drawings  
are 70% complete to renovate the area and locate an office for  
the chief.

7. Move of Executive Registry to 6E2914, Headquarters:  
STAT Drawings were completed to move part of the Executive Registry  
STAT to 6E2914 and issued to SM&FB.

8. Professional Registration of [ ] ADS: [ ]  
STAT [ ] successfully passed the Architectural Registration Exam  
STAT and will receive his professional registration in the next few  
months.

9. HSTS Expansion: The electricians completed the relocation  
of the transformer on Saturday 24 September with minimum inter-  
ruption to secure communications as a result of a temporary power  
circuit installed last week. Electricians are now working on the  
relocation of lights in this area. Plumbing shop worked overtime  
also on Saturday to hook into the chill water line for a new air-

handler unit and the relocation of another. The air-handler unit for this area is due in 3 October.

10. Conversion of Rooms 4G14/21 to VTR: The electric shop has completed the installation of critical power and rate-of-rise fire detection system to convert each room to a VTR. Job is complete.

11. Expansion of Signal Center: Carpenter shop started Friday 23 September in Room 1B27 to relocate two doors and remove full height partition for the expansion of the signal center. The electrical and sheetmetal shops are also working in this area.

12. Completion of Closet at 1E0006: New Spectrum Electric, GSA contractor has completed the block work on the fourteenth and final closet at 1E0006, brown coating is in process.

13. Alterations in Room 716, Chamber of Commerce Building: Alterations in Room 716, Chamber of Commerce Building have been completed as of 22 September 1983.

14. Alterations in Room 706, Chamber of Commerce Building: Alterations in Room 706, Chamber of Commerce Building have been completed as of 26 September 1983.

STAT

17. Transportation: On 25 September 1983, limousine service was provided for EUR/LOG.

III. Significant Events Anticipated During the Coming Week:

STAT

No items this reporting period.