

# ROUTING AND RECORD SHEET

SUBJECT: (Optional)

Construction Schedule for New HQ Bldg.

FROM:

DC/NBPO/OL  
1J45 HQ

EXTENSION

NO.

DATE 15 July 85

TO: (Officer designation, room number, and building)

DATE

OFFICER'S  
INITIALS

COMMENTS (Number each comment to show from whom to whom. Draw a line across column after each comment.)

1. D/OL

2.

AEOL

7/15/85

KH

3.

EO/L

4.

DD/L

5.

D/L

6.

DDA

ADDA

19 JUL 1985 19 JUL 1985

Handwritten signature/initials

Handwritten signature/initials

8.

9.

10.

11.

12.

13.

14.

15.

15 July 1985

MEMORANDUM FOR: Director of Logistics

FROM:

[Redacted]

DC/NBPO/OL

SUBJECT: Construction Schedule for New Headquarters Building

The Contractor's construction schedule projects the following work to be accomplished by 1 November 1985:

1. Structural steel and metal deck approximately 90% complete.
2. Concrete floor slabs approximately 70% complete.
3. Concrete walls approximately 90% complete.
4. Precast concrete wall panels approximately 15% complete.
5. Exterior metal curtain walls approximately 10% complete.



OL 2075-85

