

September 12, 1985

MEMORANDUM FOR: Deputy Director for Administration

VIA: Director of Logistics

FROM:
Chief, New Building Project Office, OL

SUBJECT: Steel Erection

1. On 4 September 1985 the Government's steel inspector observed that a steel beam supporting a portion of floor deck scheduled to be poured on 5 September was being held by only two bolts in lieu of the required eight. This was immediately reported to the GSA Project Manager who took corrective action with Centex Construction Company.

2. On 5 September a site security officer observed a similar condition in an adjacent beam. The GSA Project Manager was advised and, although concrete was poured, corrective action was taken by Centex Construction Company. In order to do a more thorough inspection, GSA has been directed to secure additional steel inspectors for the project.

