

## OL/NBPO WEEKLY REPORT - PERIOD ENDING 26 FEBRUARY 1986

## 1. PROGRESS REPORTS ON TASKS ASSIGNED BY THE DCI/DDCI:

NONE.

## 2. ITEMS OR EVENTS OF MAJOR INTEREST THAT HAVE OCCURRED DURING THE PRECEDING WEEK:

STAT

*1-7*

*100%* OL reports that *the fourth and last of the original chillers to be removed*  
 1. THE DEMOLITION OF CHILLER #3 *from* THE POWERHOUSE, BEGAN ON 24 FEBRUARY, 1986.  
 CHILLER #3 IS THE FOURTH AND LAST OF THE ORIGINAL CHILLERS TO BE REMOVED AS *these*  
 PART OF THE POWERHOUSE UPGRADE PROJECT ASSOCIATED WITH THE NEW BUILDING. *These*  
 REMOVAL WILL ALLOW FOR THE INSTALLATION OF THE SIX NEW, ENERGY EFFICIENT OAES.

STAT

*the*  
 2. NEW BUILDING PROJECT OFFICE (NBPO) REPRESENTATIVES MET WITH ~~THE NBPO~~  
 ARCHITECT-ENGINEER FIRM OF SMITH, HINCHMAN & GRYLLS, ASSOCIATES, INC., FOR TWO  
 DAYS ~~DURING THIS REPORTING PERIOD.~~ *revised* THE MEETING WAS TO REVIEW PROGRESS ON THE  
 LAYOUT OF THE NEW BUILDING TO ACCOMMODATE DIRECTORATE OF INTELLIGENCE AND  
 DIRECTORATE OF OPERATIONS PERSONNEL. AN AGGRESSIVE *revised* SCHEDULE  
 WILL RESULT IN DELIVERY OF CONSTRUCTION DRAWINGS, TOGETHER WITH NARRATIVES AND  
 COST ESTIMATES, TO NBPO AND THE GENERAL SERVICES ADMINISTRATION BY MID-APRIL.  
 OTHER ITEMS DISCUSSED DURING THE VISIT INCLUDED REVISED PARKING DRAWINGS,

STAT

STAT

STAT

*100%*  
 THE FINAL SPECIFICATION FOR THE PROCUREMENT OF SOME 762,000 SQUARE FEET OF  
 CARPETING FOR THE NEW BUILDING WAS RECEIVED FROM SMITH, HINCHMAN, AND GRYLLS  
 ASSOCIATES, INC. DURING THIS REPORTING PERIOD. THE CARPET WILL BE PROCURED BY  
 THE AGENCY AND DELIVERED TO THE CONSTRUCTION CONTRACTOR FOR INSTALLATION  
 BEGINNING IN JULY 1986.

STAT

## 3. SIGNIFICANT EVENTS ANTICIPATED DURING THE COMING WEEK:

NONE.

STAT

CHIEF, NEW BUILDING PROJECT OFFICE, OL

O/L  
O/HOME/OL