

1. Progress Reports on Tasks Assigned by the DCI/DDCI:

None.

2. Items or Events of Major Interest That Have Occurred During the Preceding Week:

*OL reports that*  
*for*  
*1-C*  
 A major concrete pour on the first floor of the South Tower of the New Headquarters Building was suspended on 24 March because of technical problems with the concrete. The contractor's pumping equipment could not pump the concrete through the piping system to the area where the concrete was to be placed. Indications are that the problem centers around chemical additives in the concrete which are needed to maintain proper fluidity during the pumping process. The Centex Project Manager has put Virginia Concrete Company (VCC) on notice that if they do not supply properly mixed concrete, Centex will cancel their contract for the remainder of the New Headquarters Building. ~~A meeting is scheduled on 25 March between Centex and the VCC to resolve this issue.~~ Pours on the order of 300 cubic yards were scheduled for each day this week--an amount equal to some 30 trucks per day, and all have been cancelled pending resolution of this continuing problem. ~~The New Building Project Office/OL is continuing to closely monitor this situation.~~

STAT

*Work has started on*  
*1-M*  
~~The New Building Project Office (NBPO)/OL contractor working on the Headquarters compound security, control centers, roadway modifications, and associated roadway repaving. has now started working in earnest. He has done some grading, has started placing sewer lines, and has started the foundation for the Rt. 123 Security Control Center (SCC). He will shortly commence work on new lighting and recurbing the South and East roads on the compound as well. The Facilities Management Division/OL and NBPO are working on an employee notice to explain these developments to all Headquarters compound employees.~~

STAT

*the Architectural and engineering firm for the New Headquarters Building*  
*and OL representatives*  
*1-I*  
 A meeting has been scheduled on 27 March between representatives of Smith, Hinchman & Grylls Associates, Inc. (SH&G), the New Building Project Office/OL referent, and Procurement Division/OL to negotiate the final design cost for a refitup of the New Headquarters Building that resulted from the November 1985 Headquarters Management Board decision to centralize Directorate of Science and Technology employees in a centralized location off the Headquarters compound.. SH&G has proposed a fixed price of \$385,912 for this effort.

STAT

Sanitized Copy Approved for Release 2011/07/27 : CIA-RDP89-00063R000200150003-7  
comprehensive briefing package consisting of design drawings and options, landscaping and signage plans, term treatment alternatives, and supporting historical documentation ~~concerning~~ the Rts. 123/193 Roadway Improvement Project. *The Package*  
This material will be presented to all Traffic Advisory Committee representatives as the final step in resolving the detailed design ~~so that~~ *to enable*  
~~State of Virginia Highway Department authorities can complete with the~~ *Virginia Department of Highways and Transportation to*  
final design, advertising ~~for bid~~ *one* contracting, ~~and constructing the~~  
required roadway changes. *out the construction of required 1-5 roadway changes*

3. Events Anticipated During the Coming Week:

None.

Chief, New Building Project Office, OL

D/L  
C/HOME/OL