

~~SECRET~~

24 April 1986

MEMORANDUM FOR: Deputy Director for Administration

25X1

FROM:

[REDACTED]
Acting Director of Logistics

25X1

SUBJECT: Report of Significant Logistics Activities for
the Period Ending 23 April 1986 [REDACTED]1. Events of Major Interest That Have Occurred During the
Preceding Week:a. The Office of Logistics (OL) reports the following
update on construction for the new Headquarters Building:

(1) Placement of precast concrete panels on the planter boxes of the new Headquarters Building is continuing in the courtyard area. Rainy weather has hampered concrete pours this past week but on Saturday, 19 April, the contractor did pour concrete measuring 10,000 square feet for the ground floor area.

(2) The contractor responsible for the Headquarters Powerhouse upgrade is preparing boilers number two and three for the use of natural gas. Once completed, these boilers will be dual fueled and have the capacity of running on either natural gas or oil. Installation of new electrical switchgear at the powerhouse is proceeding on schedule. Coordination meetings are being held with Virginia Power to energize the new switchgear with a target date by 30 April.

(3) New concrete curbing was poured on the east road of the Headquarters compound on 22 April. A third of the South Parking Lot


25X1

~~SECRET~~

paving has been removed. After ground preparation and new light fixtures are complete, the new paving will be placed. The contractor will return that section of the South Lot for parking purposes the first week in May, and will then move to the second section.


* d. The Printing and Photography Division (P&PD), OL, is binding, with leather, 12 copies of the book Where and How the War Was Fought, written by the DCI. P&PD's previous binding of this book was heralded as an example of "Excellence" within the Agency. The binding will be completed by 2 May.

25X1





25X1

25X1

h. OL recently concluded negotiations with The Stonehouse Group, Englewood, Colorado. This contractor is developing an intelligence assessment information system for the Analytical Support Group, DI. A contract in the amount of \$1,165,000 is expected to be executed by 15 May. 

25X1

25X1


j.  is the site of the OL Conference which is being held on 24 and 25 April. 

2. Significant Events Anticipated During the Coming Week:

None.

25X1



 Henry P. Mahoney