

~~CONFIDENTIAL~~FACILITIES MANAGEMENT DIVISION, OL
WEEKLY REPORT PERIOD ENDING 28 MAY 19861. Events of Major Interest That Have Occurred During the Preceding Week:

Office of Logistics reports that

yes *** a. Phase I of the Counterterrorist Center Project involving renovations in various offices in the 6F corridor was completed on 22 May, 1986. Renovation for Phase II, 2G corridor, will start on 28 May and is scheduled for completion no later than 27 June. Renovation for Phase III, 6E corridor, will begin no later than 7 July and is scheduled for completion on or about 28 July.

25X1

1-G

*yes ** e. The new policy established for parking in the VIP lot at the Headquarters facility became effective 27 May 1986. The ~~Facilities Management Division~~ *Office of Logistics* Parking Officer reports that the transition is proceeding smoothly thanks to the cooperation of Agency employees.

25X1

1-K

~~CONFIDENTIAL~~

yes
A

f. The completion of the first third of the South parking lot, previously scheduled to open on 27 May, was delayed because of rain, and ~~because~~ of the installation of concrete curbing on the South lot ring road. ~~Both the rain and curbing work~~ delayed the asphaltting. ^{office of Logistics expects} The contractor ~~expects~~ to complete the curbing by 29 May and the asphaltting shortly thereafter. Depending on the weather, the numbering, lettering, and striping of the parking spaces ^{the first third} should be completed over the weekend of 31 May. This section of the lot is scheduled to reopen for parking on 2 June.

1-1

25X1

2. Significant Events Anticipated during the Coming Week:

None

25X1

Chief, Facilities Management Division, OL

CONFIDENTIAL