

OL/NBPO WEEKLY REPORT - PERIOD ENDING 18 JUNE 1986

1. Progress Reports on Tasks Assigned by the DCI/DDCI:

None.

2. Items or Events of Major Interest That Have Occurred During the Preceding Week:

OL reports that
 * a. The Federal Highway Administration removed approximately 4,000 cubic yards of surplus dirt this past week from the stockpile behind West Lot on the Headquarters compound. The original agreement for removal of ~~some 12,000 cubic yards~~ remains to be accomplished at a future time. (S. *The difference will be*)

yes
 * b. Final graphics are being completed for a major briefing effort by the New Building Project Office for all New Headquarters Building (NHB) occupants. The NHB Architectural and Engineering firm was tasked to prepare the formal briefing package tailored for each individual office. *The offices scheduled for occupancy will receive background on the planning, building, and compound highlights; an overview of the common /support areas for the building; and most importantly, the layout of their NHB office space, and current construction photographs.*

yes
 In addition *the offices will be briefed on the construction status.*
 * c. As part of the New Headquarters Building ~~Package 3~~, the *OL reports that* fourth new Carrier chiller is now in operation. During the same week, *also completed was* demolition was completed on the last of the original chillers. *Two The final two* additional new chillers remain to be installed, and this will complete the chiller installation in the Powerhouse upgrade.

yes
 * d. The New Headquarters Building (NBH) general contractor, Centex Construction Corporation, completed the last of the major floor pours in the NBH on 13 June. *concrete for the floors 1-4* Miscellaneous concrete pours such as for elevated *will be* slabs and equipment bases will continue and should be substantially complete by early July.

3. Events Anticipated During the Coming Week:

None.

we had in Staff Notes
but not in weekly.

Chief, New Building Project Office

D/OL
 C/FMD/OL