

~~CONFIDENTIAL~~

FACILITIES MANAGEMENT DIVISION  
WEEKLY REPORT PERIOD ENDING 18 JUNE 1986

1. Events of Major Interest That Have Occurred During the Preceding Week:

*No this was reported last week*  
25X1  
*yes staff notes too*  
a. A priority request from the Office of Information Technology to provide UPS power and air conditioning to an electrical closet temporarily housing the telephone switch serving the DCI area was completed on 14 June. This effort required removal and replacement of the ceiling of the Executive Dining Room and required the Office of Security to provide round-the-clock escorts until the job was completed. ☐

*OL reports that the*  
25X1  
*OL reports that status of renovation project for*  
b. Construction on the perimeter road leading from the 123 gate to the front of the Headquarters building is 90 percent complete. All that remains is to backfill dirt around the curbing and to install new light posts on the concrete bases. The roadway should be ready for parking on 25 June making available 17 supergrade parking spaces. On 30 June, the contractor is scheduled to begin removing the curbing and light posts by the 54 perpendicular spaces on the perimeter road in front of the building. ☐ *1-0*

*yes*  
*OL reports that status of renovation project for*  
\* c. ~~The schedule of~~ the Counterterrorist Center located project for the BDI/MPS in 6F, 2G and 6E corridors at Headquarters is as follows: *1-P*

*Building*  
Phase I, 6F corridor, was completed on 22 May.

Phase II, 2G corridor, will be completed no later than 27 June. ~~Now~~ Construction is approximately 85 percent complete.

Phase III, 6E corridor, will be started *approximately* on or about 7 July and is scheduled for completion by 28 July. ☐ *25X1*

*yes*  
*OL received*  
\* d. ~~A request was received in Facilities Management Division on 17 June for support in preparing room 1A34 at Headquarters for a DCI office moving from Ames Building. Painting was started immediately and plans for electric power were drawn. Special cleaning of the room was done by Allied and Building Services Branch is scheduled to repair the carpet on 18 June. Completion date is 20 June.~~ *to house the* ☐ *1-Q*

*Unauthorized Disclosure Analysis Center (UDAC)*

~~CONFIDENTIAL~~

CONFIDENTIAL

25X1

YCS  
f. Two water leaks at the Headquarters Building were discovered ~~this past week~~. The first was due to the rain on Thursday which caused the South Cafeteria hallway ceiling to leak. The contractor repatched the the previously patched drain and flooded the area to determine if there would be further leakage. The second leak was noticed in the tunnel area and was found to have come up through the expansion joint on the floor. To date this leak has proved to be untraceable. Both areas are being closely monitored by the project officer and Allied. [redacted]

25X1

g. On 9 and 10 June, ~~Building Services Branch, Office of Logistics~~  
~~Facilities Management Division~~ moved the Office of Technical Service, DDS&T, [redacted] Six truckloads of equipment, which included heavy workshop items such as a lathe, saws, drill press, as well as cabinets, workbenches, paint and other supplies, were relocated. A total of 310 boxes were required for the move. [redacted]

25X1

25X1

25X1

YCS  
i. ~~Facilities Management Division~~ has received the 95 Percent Waste Disposal Report from RMF, Inc. ~~Analysis is underway of~~ The 12 disposal options provided in the report ~~and also of the preliminary plans for new or expanded disposal~~ *are under review.* facilities on the Headquarters compound. *Also included in this report are preliminary plans for a new or expanded*

25X1

## 2. Significant Events Anticipated During the Coming Week:

None

*disposal facility on the Headquarters compound.*

25X1

[redacted]  
Chief, Facilities Management Division, OL

CONFIDENTIAL