

OL/NBPO WEEKLY REPORT - PERIOD ENDING 30 JULY 1986

1. Progress Reports on Tasks Assigned by the DCI/DDCI:

None.

2. Items or Events of Major Interest That Have Occurred During the Preceding Week:

end
yes
 a. Meetings were held this week with representatives ~~of the~~ George Hyman Company. Although Hyman's excavation work on the Headquarters compound has been substantially complete for over a year, we have yet to receive the "as-built" drawings required by the contract. The company and the Government have now agreed on the format for the drawings. After they are returned by the George Hyman Company, they will be entered into the Agency's Computer-Aided Design system for future use as appropriate.

1-C
from the Office of Logistics
1st H
notes

yes
 b. Parking and roadway reconstruction work is proceeding throughout the Headquarters compound. Paving of the last portion of South Parking Lot and the South Road is scheduled for the week of 11 August. Work is now in progress in the front VIP Parking Lot and will extend into the quadrangle area the week of 11 August. Excellent cooperation by the contractor, the Office of Security, and ~~especially~~ Agency employees has minimized the disruption caused by the temporary rerouting of traffic at the Route 123 entrance.

1-D

(staff notes)

yes
 c. The first shipment of curtain wall (exterior glass) for the New Headquarters Building ~~has arrived on site~~. This glass, slated for the atrium area, will be installed after an additional supporting truss is put in place within the next few weeks.

1-E

(staff notes)

3. Events Anticipated During the Coming Week:

None.

yes
 Chief, New Building Project Office

D/OL
 C/FMD/OL