

Page Denied

~~SECRET~~

REAL ESTATE AND CONSTRUCTION DIVISION WEEKLY REPORT
FOR PERIOD ENDING 23 JULY 1986

1. Progress Report Tasks Assigned by the DCI/DDCI:

No tasks assigned during this reporting period.

2. Items or Events of Major Interest That Have Occurred During the Preceding Week:

*44-5-502
reminis*

a. Asbestos Briefing at Ames Building - On 17 July 1986, as a result of a follow-up inspection of the asbestos situation at Ames Building, an impromptu briefing was given to Office of Personnel (OP) employees by Safety Division, Office of Medical Services. Real Estate and Construction Division, OL, provided input regarding the efforts underway to temporarily relocate these employees, and the involvement of the General Services Administration (GSA). The OP employees are concerned about existing and/or potential danger from asbestos exposure, but they were informed that airborne asbestos exposure levels in their working area are in compliance with Occupational Safety and Health Administration standards. However, because the space above the ceiling is used as an air plenum, removal of the asbestos is recommended by our Safety Division and GSA. The removal is also required by GSA as a condition for the renewal of the Ames Building lease. 1-N

25X1 [redacted]
Green).

b. Lease Action - On the advice of Safety Staff, Office of Medical Services, renovations [redacted] were halted because of the presence of asbestos. Pending resolution of the asbestos problem in the [redacted] action has been taken, effective 10 July 1986, to reduce the rent payment consistent with the amount of space available for performance. 1-D

25X1 [redacted]
25X1 [redacted]
25X1 [redacted]
25X1 [redacted]
25X1 [redacted]

Office of Logistics reports that the

d. Project Office of Security is scheduled to move [redacted] on 25-26 July, 1986. Office of Information Technology is scheduled to have the installation of their black lines, KY-71 phones, and Wangs completed on 25 July. 1-P

25X1 [redacted]
25X1 [redacted]
25X1 [redacted]
25X1 [redacted]

~~SECRET~~

S E C R E T

SUBJECT: Real Estate and Construction Division Weekly Report for
Period Ending 23 July 1986

25X1

25X1

25X1

25X1

Office of Logistics has moved the
q. Polygraph Division Renovation, Third Floor
[redacted] - The Polygraph Division ^{has} moved into the third floor
[redacted] and is operational. There are two items which
continue to give problems:

1-R

1. The Office of Information Technology has not
accepted the ~~earth~~ ground for the communications
equipment ~~room~~, so efforts continue to bring the
~~resistance down~~.

2. The air-conditioning unit for the guard personnel
did not operate properly this past weekend while the
building system was off. This caused temperatures to
reach ninety degrees Fahrenheit at the guard post.
The Architect-Engineer has been to the site to propose
a solution. [redacted]

25X1

25X1

3. Significant Events Anticipated During the Coming Week:

None.

25X1

S E C R E T