

OL/NBPO WEEKLY REPORT - PERIOD ENDING 3 JULY 1986

1. Progress Reports on Tasks Assigned by the DCI/DDCI:

None.

2. Items or Events of Major Interest That Have Occurred During the Preceding Week:

a. A special Traffic Advisory Committee (TAC) meeting will be held on 1 July 1986 at 7:30 p.m. in the McLean Community Center Building, McLean, Va. This special TAC meeting was requested at the 23 June TAC meeting by the Chairman of the Ad Hoc Committee. In response to this request, the Chief, New Building Project Office, OL, as Chairman of the TAC, representatives of the Virginia Department of Highways and Transportation, and Dewberry and Davis, will brief residents of Evermay Section 7 on the treatment of the area between their property and the new intersection at Route 193 . [redacted]

OL reports
b. Another major milestone was reached in the constuction of the New Headquarters Building (NHB). On 25 June, the new 15KV switchgear at the Powerhouse was energized. This equipment will eventually serve power to the NHB. ~~Work is now continuing on the switchgear in the NHB to allow it to be energized by the Powerhouse equipment.~~ [redacted] *1-E*

*yes **
c. Progress is continuing at the Powerhouse upgrading the chilled water system. Four new chillers have been connected to the chilled water system. Work is continuing on the installation of the last two new chillers. [redacted] *1-F*

yes
d. Paving of the second third of the South lot on the Headquarters compound began ~~Monday~~ 30 June 1986. The lot will be striped and completed about a week ahead of the scheduled 14 July opening. [redacted] *1-G*

3. Events Anticipated During the Coming Week:

None

[redacted]
Chief, New Building Project Office

D/OL
C/FMD/OL