

OL/NBPO WEEKLY REPORT - PERIOD ENDING 22 OCTOBER 1986

1. Progress Reports on Tasks Assigned by the DCI/DDCI and DDA:

yes
 a. The New Building Project Office, OL, briefed the Fine Arts Commission on the New Headquarters Building (NHB) at their 20 October meeting. ~~As requested by the DDA,~~ Emphasis was given on potential areas for artwork, the area designated for intelligence artifacts, dimensions of the security control center, and information on color schemes within the NHB.

No
 b. The New Building Project Office, OL, will provide input to the Director of Logistics on the DDA Management Staff requirement for the New Headquarters Building Support Budget reductions prior to the deadline of 1 November vice the previous self-imposed deadline of 17 October 1986. ✓

2. Items or Events of Major Interest That Have Occurred During the Preceding Week:

yes * *OL reports that*
 b. The thirteenth CIA Traffic Advisory Committee (TAC) meeting was held on 17 October in the offices of the Virginia Department of Highways and Transportation (VDH&T). The final plans for the Route 123 realignment project were presented. ~~we~~ ^{OL} can only attribute the poor community attendance (one person) to the fact that all issues were resolved during the last two months during special meetings held with concerned residents. VDH&T is preparing contractual documents and hopes to solicit bids in November 1986, award a contract in January 1987, complete roadway work by 15 October 1987, and complete all work associated with this project in December 1987. The one outstanding issue regarding this project is the apparent need to make a formal presentation of the plans to the National Capital Planning Commission. NBPO is preparing a package of material to be reviewed by Agency management regarding this matter.

No
 c. On Saturday, 18 October, a fuel load test was conducted on the first of seven new gas turbine generators. The generator carried a full load of 3167KW for four hours with no malfunction. In addition, the unit carried 3500KW during a short emergency overload test. Current plans call for one unit to be checked out, started, and tested each week for the next six weeks.

- STAT 1105 STAT (a) d. On 21 October, representatives of the New Building Project Office, OL, conducted a tour of the New Headquarters Building for 12 representatives of the Foreign Buildings Office. Special emphasis was placed on shielding, utilities, and site security procedures. [redacted]
- STAT STAT (b) e. Trenching, light pole base installation, and island removal proceeded in the middle third of the North Parking Lot at Headquarters this week. Paving and striping will begin on or about 23 October. [redacted]
- STAT (c) f. Installation of the drywall began in the Route 123 Security Control Center at the Headquarters compound. [redacted]
- STAT (d) g. The New Building Project Office, OL, provided a tour of the New Headquarters Building for the Facilities Management Division, Office of Logistics. [redacted]
- STAT (e) h. On 16 October, the New Building Project Office, OL, provided a tour of the New Headquarters Building for the Engineering Services Group, Office of Information Technology. [redacted]
- STAT (f) i. On 21 October 1986, the New Building Project Office, OL, conducted a tour of the New Headquarters Building and Powerhouse for the President and two vice presidents of Ogden-Allied. ~~Representatives from Facilities Management Division, OL, also were present.~~ [redacted]
- STAT (g) j. On 21 October, the Chief, New Building Project Office, OL, briefed a group of Office of Technical Services (OTS) secretaries attending a conference in Fredericksburg, Virginia. Special emphasis was placed on OTS space in the New Headquarters Building and special services available in the old Headquarters building. [redacted]

3. Events Anticipated During the Coming Week:

None.

4. Chief's Perspective:

None.

STAT

[redacted]
Chief, New Building Project Office

D/OL
C/FMD/OL