

REAL ESTATE AND CONSTRUCTION DIVISION WEEKLY REPORT FOR PERIOD ENDING 16 DECEMBER 1986

1. <u>Progress Report Tasks Assigned by Senior Management:</u>
None.

	2. Major Events That Have Occurred During the Preceding Week:
(- W
	A a. Reston Center Construction - Real Estate and
	Construction Division (RECD), OL reports that funding of
25X1	\$13 million for was available on 15 December
-	-1996. The funding will be used for the construction and
25 X 1	communications and completion RECD
	is in the process of developing new schedules with Office of Development and Engineering and Foreign Broadcast Information
	Service. The new schedule will have a direct impact on the
25X1	backfill schedule Key and the New Headquarters
20711	Building. It is anticipated that a construction contract for
25X1	will be sent out for bid the week of 22 December 1986.
25X1~	
25X1F	
25X17 / >	b. <u>Renovation - Representatives from Real</u>
25X1-// =	Estate and Construction Division, OL report that
25X1	has been installed and Buldurg. all that is now remaining is the fit out: The enclosure and
3	
25V1	conference room area is new about sixty percent complete. The
25 X 1	asbestos removal effort on the first floor continues to progress
	well with the east half nearing completion. A firm schedule on the completion dates for the remaining areas will be available
25 X 1	Soon.
20/(1	
	c. FBIS Housing Survey, Naval Air Station Key West -
	A representative from Real Estate and Construction Division, OL
	traveled to Key West, Florida to review progress on the housing
An	construction that the Navy is contracting for Foreign Broadcast
	Information Service (FBIS). The houses are essentially complete
•	with minor punch-list items remaining. The contractor had refused
	to turn over the keys to the houses until the Navy accepts the
	houses and discontinues the liquidated damages being assessed for
	noncompletion of the contract. As a result of the visit, the Navy
	scheduled a final walk-through with the contractor on 12 December 1986 and has accepted the houses with minor discrepancies. FBIS
	personnel began moving into the housing units over the weekend.
25X1	personner segan moving into the housing units over the weekend.

SECRET

	JECT:	Real Estate and Period Ending	nd Construc 16 Decembe	tion Divis r 1986	sion Weel	kly Report f	or
7	f.		=			estate and	
Cons	itructi	on Division. C	OL reports of tal power.	that on 12	December	er 1 986 , the	•
	age the		was e	ffected.	The emer	gency	
gene	rators	were operation	ig but due	o no heat	the emp	oloyees were	:
the	. nome	at 12:00 p.m. x until 8:45 p	vepco was o.m. It was	not able noted th	to restonation	ore power to ge from the) :
		caused	d a cab <u>le to</u>	burn in	half. A	fter Vepco	
buil	ding u	he cable, they p in stages un	/ asked htil the bu:	to ilding was	partial. one hun	y bring the dred percen))
oper	able.				ma.		
	3. Up	coming Events:	!				
					,		
	None.						
	4. <u>Ma</u>	nagement Activ	ities and (Concerns:			
	None.						