

ADMINISTRATIVE - INTERNAL USE ONLY

12 January 1984

New Building Status

1. Chiller Procurement

- a. Bid Package for chillers and pumps sent to GSA (estimated cost \$1.7 million)
- b. GSA advertisement for chiller procurement placed in Commerce Business Daily (CBD)

2. Bid Package 1

- a. Final review being completed today in Detroit
- b. Bid Package delivery to Agency 16 January
- c. P&PD printing 100 copies with estimated completion 25 January
- d. GSA placing advertisement in CBD
- e. Estimated contract date - April

3. Roads

- a. Draft report received by Agency and VDH&T
- b. Traffic Advisory Committee meeting projected to occur 25 to 30 January
- c. Final design report probably has slipped to March.

4. Bid Package 3 - Powerhouse

- a. 75 percent review completed this week in Detroit
- b. Package delivery scheduled for March

5. Bid Package 2 - Building

- a. Package due for delivery in June
- b. Possibly several weeks' slippage due to our inability to provide detailed specifications on a timely basis.

6. A-E Scope Changes

- a. Increase of being negotiated this week
- b. Cafeteria proposal for \$120,000 received this week and given to LSD for evaluation. Projects 10-week schedule

7. Space Planning

- a. Requirements database now being updated
- b. Block planning for New Building targeted for completion in June
- c. A-E Fit-Up Design scheduled to start in October.

STAT