

*Pare*  
*for*

SUBJECT: Construction Anamolies Brought to the Attention  
of GSA During the Week of 19 - 24 August 1985

1. Mechanical contractor is pressure testing sanitary lines and covering with dirt and rock before approved by an inspector.
2. Contractor placed 4" to 5" of dirt over the 4" drain tile running north to south approximately 15' east of the retaining wall. This dirt was removed to allow for the four inches of gravel under the ground floor slab.
3. Contractor poured some 2nd and 3rd deck level floor drains with SAKRETE.
4. Steel erection has been underway over two months! Where is the welding inspector?
5. There is one inspector on site to test concrete for three (3) general contractors. Torque tests for the steel joints and soil compaction tests are his responsibility. He is quitted on 15 September 1985.
6. CENTEX (BP2 General Contractor) received approval from GSA to pour ground floor slab for building over dirt without benefit of 4" of gravel as called for in specifications. This approval was rescinded.
7. There are excessive low areas in the floor slab poured to date. Water is standing on much of the slab.