

Page Denied

19 December 1985

MEMORANDUM FOR: Chief, NBPO/OL
FROM : Chief, Security Staff, NBPO
SUBJECT : Weekly Report - 2 - 7 December 1985

MONDAY 2 December

1. 348 construction workers on site. 49 temporary badges issued.
2. 39 trucks entered the compound. Everett Express - 2 loads of structural steel.
3. There were no construction workers on site after 1700 hours. The site was secured at 1730 hours.
4. 247 Escort Required badges and 49 temporary badges were issued.
5. 11 new construction company employees were processed for permanent badges and security clearances.

TUESDAY 3 December

1. 256 construction workers on site. 48 temporary badges issued.
2. 40 trucks entered the compound. No steel deliveries.
3. Six persons were on site after 1700 hours. The site was secured at 1800 hours.
4. 331 Escort Required badges were issued. 47 temporary badges were issued, as well.
5. 8 new construction company employees were processed for permanent badges and security clearances.

WEDNESDAY 4 December

1. 335 construction workers on site. 8 temporary badges issued.
2. 37 trucks entered the compound. Everett Express - 1 load of structural steel.
3. Seven persons were on site after 1700 hours. The site was secured at 1800 hours.
4. 380 Escort Required badges were issued at the trailer, and 19 temporary badges were issued,
5. Two new construction company employees were processed for permanent badges and security clearances.

NBPO/OL Security Staff Weekly Report continued


THURSDAY 5 December

1. 365 construction workers on site. 37 temporary badges issued.
2. 40 trucks entered the compound. No steel deliveries.
3. 8 persons were on site after 1700 hours. The site was secured at 1800 hours.
4. 501 Escort Required badges and 37 temporary badges were issued.
5. Four new contractor personnel were processed for security clearances and permanent badges.

FRIDAY 6 December

1. 275 construction workers on site. 36 temporary badges issued.
2. 60 trucks entered the compound. No steel deliveries.
3. There was no one on site after 1700 hours. The site was secured at 1800 hours.
4. 352 Escort Required badges and 36 temporary badges issued.
5. On new contractor employee was processed for a permanent badge and security clearance.

STAT



Distribution:

Addressee - 1 w/attach
C/OPS/HAS/OS 1 w/attach
C/HSG/PSD/OS 1 w/attach
Tech Trailer 1 w/attach
Chrono 1 w/attach

Attachment to Security Staff Weekly Report - 2 - 7 December 1985

On Friday, 6 December 1985, CENTEX (BP 2 Prime Contractor) poured concrete on the second floor, A section, North Tower. They were told by CEI and SH&G that the weather was very marginal for any concrete pour, particularly on an elevated floor with no weather protection. At 1530 hours CENTEX Superintendant, Robert Gist requested security support until 1900 hours to finish the slab. The slab was checked at 1700 hours while the finishers were hand troweling it. The NW section of this pour was of the same consistency as when it was poured at 1200 hours. At 1730 hours the hand troweling was finished and the building site was searched for the two CENTEX employees who were to cover. The two were never found so the finishers covered the fresh concrete with blankets provided by CENTEX. It was apparent to everyone concerned that footprints were being put in to the fresh concrete as it was being covered. This operation was observed by Mr. Darryl Robinson, the only CENTEX employee still on site. The covering was completed at approximately 1800 hours.