

**Page Denied**

3 October 1985

MEMORANDUM FOR: Chief, NBPO/OL  
FROM : Chief, Security Staff, NBPO  
SUBJECT : Weekly Report - 23 - 28 September 1985

Monday 23 September

1. 298 construction workers on site. 25 temporary badges issued.
2. 23 trucks entered the compound. Everett Steel - 2 loads of structural steel.
3. 3 persons were on site after 1700 hours.
4. 188 Escort Required badges and 37 temporary Escort Required badges were issued at the Security trailer.
5. 12 new contractor personnel were processed for permanent badges and security clearances.

Tuesday 24 September

1. 334 construction workers on site. 20 temporary badges issued.
2. 26 trucks entered the compound. Everett Steel - 4 loads of structural steel.
3. 8 persons were on site after 1700 hours.
4. 188 Escort Required badges and 31 temporary badges were issued at the Security trailer.
5. 6 new contractor personnel were processed for permanent badges and security clearances.

Wednesday 25 September

1. 248 construction workers on site. 8 temporary badges were issued.
2. 34 trucks entered the compound. Everett Steel - 1 load of structural steel.

Wednesday 25 September continued

3. 3 persons were on site after 1700 hours.
4. 191 Escort Required badges and 15 temporary Escort Required badges were issued at the Security trailer.
5. 5 new contractor personnel were processed for permanent badges and security clearances.

Thursday 26 September


1. 308 construction workers on site. 22 temporary badges issued.
2. 31 trucks entered the compound. Everett Steel - 2 loads of structural steel.
3. 2 persons were on site after 1700 hours.
4. 192 Escort Required badges were issued and 30 temporary Escort badges were issued, too.

Friday 27 September

1. 178 construction workers on site. 4 temporary badges issued.
2. 20 trucks entered the compound. Consolidated Steel = one load of steel decking.
3. 7 persons were on site after 1700 hours.
4. 166 Escort Required badges and 28 temporary Escort Required badges were issued.
5. 4 new construction employees were processed for permanent badges and security clearances.

Saturday 28 September

Security support was rendered to 25 construction employees from 0700 to 1935 hours by one Security Officer, and two Security Monitors.



Dist: 1- Addressee w/attach  
1- C/OPS/PAS/OS w/attach  
1- C/HSD/PSD/OS w/attach  
1- Tech trailer w/attach

Attachment to NBPO Security Staff Weekly Report

SUBJECT : Construction Anomalies Reported to GSA

*Aug.  
let down*

The ground floor area where terne metal has been layed is under water and debris has washed over the metal. Some rust has been noted on the metal. Contractor continues to lay metal and leave gravel underneath it. Three inch mud slab continues to crack. The last slab pour now has at least five (5) crack lines. The area is too dark to properly inspect for tears in the metal. Part of the terne metal has been covered in preparation for the five (5) inch pour. We do not know who inspected and approved this area.

CENTEX, BP 2 prime contractor, continues to schedule concrete slab pours before all the steel is properly inspected and certified.