

Page Denied

17 October 1985

MEMORANDUM FOR: Chief, NBPO/OL
FROM : Chief, Security Staff, NBPO
SUBJECT : Weekly Report 7 - 13 October 1985

Monday 7 October

1. 339 construction workers on site. 53 temporary badges issued.
2. 32 trucks entered the compound. Everett - 7 loads of structural steel.
3. 19 persons were on site after 1700 hours. Site secured at 1850 hours.
4. 216 Escort Required badges and 30 temporary Escort Required badges were issued at the security trailer.
5. Seven new contractor personnel were processed for permanent badges and security clearances.

Tuesday 8 October

1. 329 construction workers on site. 42 temporary badges issued.
2. 25 trucks entered the compound. Everett - 1 load of structural steel, and Consolidated - 1 load of steel decking.
3. 8 persons were on site after 1700 hours. Site secured at 1800 hours.
4. 223 Escort Required badges and 29 temporary Escort Required badges were issued.
5. Five new construction company employees were processed for permanent badges and security clearances.

Wednesday 9 October

1. 349 construction workers on site. 41 temporary badges issued.
2. 31 trucks entered the compound. Everett - 5 loads of structural steel.
3. Five persons were on site after 1700 hours. Site secured at 1930.

Wednesday 9 October continued

4. 223 Escort Required badges and 27 temporary Escort Required badges were issued.
5. Eight new contractor personnel were processed for permanent badges and security clearances.

Thursday 10 October

1. 344 construction workers on site. 41 temporary badges issued.
2. 45 trucks entered the compound. No steel delivered.
3. 45 persons were on site after 1700 hours. Site secured at 2120 hours.
4. 249 Escort Required badges and 30 temporary badges were issued.
5. Six new contractor employees were processed for permanent badges and security clearances.

Friday 11 October

1. 323 construction workers were on site. 35 temporary badges were issued.
2. 31 trucks entered the compound. Everett - 4 loads of structural steel.
3. 22 persons were on site after 1700 hours. Site secured at 2015.
4. 241 Escort Required badges and 29 temporary Escort Required badges were issued.
5. Five new contractor employees were processed for permanent badges and security clearances.


Saturday 12 October

One Staff Security Officer and 2 Independent Contractors provided support to 20 contractor personnel.

Sunday 13 October

One Staff Security Officer and two Independent Contractors provided support to 24 contractor personnel.

Dist: Addee - 1 w/attach
C/OPS/PAS/OS 1 w/attach
C/HSG/PSD/OS 1 w/attach
Tech Trailer 1 w/attach



STAT

Attachment to NBPO/Security Staff Weekly Report 7 - 13 October 1985

Anomalies reported to GSA

1. On 7 October 1985 CENTEX poured North Dock columns with a pumper instead of a bucket. Two (2) of the column supports could not stand the concrete pressure and collapsed. Both columns were re-formed and poured on 9 October 1985.

2. ~~CENTEX continues to attempt to pour deck slabs prior to having approval that all bolts have been torqued and inspected. Some concrete is being poured without the bolts being inspected.~~

3. On 8 October 1985 NBPO/Security Staff, witnessed two (2) Williams Enterprise ironworkers hand tightening bolts from a stepladder and marking them with yellow paint to signify that they had been tightened with an impact wrench. The second floor "D" section slab pour on 9 October 1985 was delayed approximately 1 1/2 hours until the bolts on that level had been rechecked. Such action leads to falsification of the inspectors report required before an area can be poured.

STAT