

Page Denied

26 September 1985

MEMORANDUM FOR: Chief, NBPO/OL
FROM : Chief, Security Staff, NBPO
SUBJECT : Weekly Report 16 - 21 September 1985

Monday 16 September

1. 296 construction workers on site. 17 temporary badges issued.
2. 53 trucks entered the compound. Everett Steel - 5 loads of structural steel.
3. 10 persons were on site after 1700 hours.
4. 167 Escort Required badges and 34 temporary Escort required badges were issued at the security trailer.
5. 3 new contractor employees were processed for security clearances and permanent badges.

Tuesday 17 September

1. 323 construction workers on site. 37 temporary badges issued.
2. 59 trucks entered the compound. Everett Steel - 2 loads of structural steel.
3. 14 persons were on site after 1700 hours.
4. 166 Escort required badges and 26 temporary badges were issued at the security trailer.
5. Four new contractor personnel were processed for permanent badges and security clearances.

Wednesday 18 September

1. 315 construction workers on site. 26 temporary badges issued.
2. 37 trucks entered the compound. Everett Steel - 3 loads of structural steel.
3. 10 persons were on site after 1700 hours.

Wednesday 18 September continued

4. 168 Escort Required badges and 19 temporary Escort Required badges were issued at the compound.
5. Six new contractor personnel were processed for temporary badges and security clearances.

Thursday 19 September

1. 339 construction workers on site. 24 temporary badges issued.
2. 54 trucks entered the compound. Everett steel - 11 loads.
3. 11 persons were on site after 1700 hours.
4. 175 Escort Required badges and 30 temporary Escort Required badges were issued.
5. Four new contractor personnel were processed for permanent badges and security clearances.

Friday 20 September

1. 309 construction workers on site. 22 temporary badges issued.
2. 34 trucks entered the compound. Everett Steel - 4 loads of structural steel.
3. 4 persons were on site after 1700 hours.
4. 180 Escort Required badges and 16 temporary badges were issued at the Security Trailer.
5. Two new contractor personnel were processed for security clearances and permanent badges.

Saturday 21 September

Security support was rendered to Six MCI (BP 3) employees.

STAT

Dist: orig w/attachment - addressee
1 w/att - C/OPS/PAS/OS
1 w/att - C/HSG/PSD/OS
1 w/att - Tech Trailer
1 w/att - Chrono

Attachment to the NBPO Security Staff Weekly Report for the period 16 - 21 September 1985.

SUBJECT: Anomilies reported to GSA

Tuesday 17 September

Gravel in Sections E & F, ground floor, is not to specifications. The 3 " ground floor concrete slab has 1/4" wide cracks in it.

and slab?

Wednesday 18 September

Ground floor level columns are not being continuously welded. Sheilding is being attached to ground floor columns where base plates have not been continuously welded. The lower deck of the Parking Deck is not being swept clean and shielding is being punctured.

Thursday 19 September

CENTEX (BP 2 prime contractor) attempted to pour 3" ground floor slab in section # & F without haveing gravel at grade. Approximately 90 yards of wet concrete had to be wasted.

Friday 20 September

The Security Staff has not recieved the concrete pour schedule for the week of 23 - 27 September