	ROUTING AND RECORD SHEET							
	SUBJECT: (Optional)			86-1295				
:	FROM:		EXTENSION	NO.				
STAT	William F. Donnelly							
•	Deputy Director for Administration			DATE 28 July 1986				
	TO: (Officer designation, room number, and building)	DATE RECEIVED FORWARDS	OFFICER'S INITIALS	COMMENTS (Number each comment to show from whom to whom. Draw a line across column after each comment.)				
STAT	1. D/Logistics	201	2/	John:				
01711		29//	N	l. On 25 July and again on				
	2. E0 769		M.R	28 July, I discussed with the DDs the tentative completion dates				
	3.	107	14	included in this memorandum. (I briefed the DDCI on 26 July.) I				
				emphasized that the dates				
	4.	20 1	1.0	mentioned are not firm. I also emphasized that the dates, if				
	CINBPO - 6	lo nate y	feli	firm, are when we take beneficial				
Ì	5.		 	occupancy and that they should				
ļ	,			anticipate the passage of up to a year after those dates before we				
}	6.		 	fully occupy the various sections				
				of the building.				
İ	7.			2. For the record, the tentative dates were:				
			ĺ	concactive dates were.				
	8.			Core (computer area), 1 September 1987 (8-month slippage); North				
				Tower, 1 September 1987 (6-month				
	9.			slippage); and South Tower,				
				30 October 1987 (3-month slippage).				
	10.							
STAT								
ŀ	11.							
				William F. Donnelly				
ł	12.			Att: Memo from D/L to DDA				
ŀ	13.			<pre>cc: ExDir w/att. Comptroller w/att.</pre>				
				,				
	14.							
ŀ	15.							
-								
Ļ	OPH 13 A HE							

		ROUTING A	ND RECOR	RD SHEET
SUBJECT: (Options				(Village)
	New Buildi	ng Occupan	cy Dates	િલ્લોનો જ
FROM: Joh	n M. Ray	_	EXTENSION	
Dir	ector of Logi	stics		OL 2026-86
TO: (05 4-:			_	
building)	ation, room number, and	DATE	OFFICER'S INITIALS	
1		RECEIVED FORW	ARDED	to whom. Draw a line across column after each o
¹. <i>∰</i> DDA 7D24 :	Has '	18 JUL 198	<i>[ij</i>] 8	3.4
2. MS/)	A 21 JUL 198	18 300		Fill: of suggest
DDA	[24 JUL 1988 -	\	u	the the voice
3.	- 107 1950 -	3012		A A A A A A
•	ę	A 3.		Bill: of suggest that the verse dates listed heres
В			,	Comptables it al a amount testationic policies, which
				Comphaller se the
				assis mans trulations
			-	- And Con which
				A Las
			-	may home "
				adjusted of the
				a stations are
				e alital
			-	Confidence of the
				O Pall
				the existing Has 100
				a selected
			-	and the state of the state of
				they wast 3
		1		to conflicte with
				the contract for the N
				
13.				and the state of the state
13.				was awarded on may
13.				with a complition
			·	completed. The spicting Hy Ble Come in on schooled they had 3 your the contract for the h was awarded in man meth a completion of y goly 27

18 JUL 1986

MEMORANDUM FOR: Deputy Director for Administration

FROM:

John M. Ray

Director of Logistics

SUBJECT:

New Building Occupancy Dates

- 1. The original General Services Administration (GSA) contract documents for the New Headquarters Building specified that the Agency would occupy the New Building in three phases. The Core (computer area) was to be available in January 1987, the North Tower in March 1987, and the South Tower in July 1987. At the present time, GSA is negotiating with the prime contractor to ascertain the dollar and time impact of a number of claims the contractor has against the government. These claims request extensions of completion dates due to steel erection problems, flooding of the steel supplier's plant in Bristol, Virginia, and the many changes required by the refitup process. It was hoped that these negotiations would have been concluded in June 1986, at which time new official, contractually binding occupancy dates would be announced. GSA has advised the New Building Project Office (NBPO) that the negotiations are extremely complex and have reached an apparent impasse. The main issue centers around the prime contractor's contention that he be allowed to claim further unspecified extensions of time in the future, based on change orders which are negotiated on a cost-only basis. GSA's position is that each change must be fully negotiated as to cost and time impact and will not allow what, in effect, are consequential time damages.
- 2. Realizing that contractually binding completion dates might not be finalized for some time, NBPO has attempted to establish reasonable completion dates based on ongoing negotiations and an analysis of the present status of construction. These reasonable completion dates, although not official, are necessary to allow all components involved in the New Building effort to effectively replan their activities. The tentative revised completion dates proposed by NBPO are as follows:

Core (computer area)

North Tower

South Tower

1 September 1987 (8-month slippage)

1 September 1987 (6-month slippage)

30 October 1987 (3-month slippage)

The above dates will be adjusted, if necessary, once the outcome of negotiations is known.

SUBJECT: New Building Occupancy Dates

- 3. The impact of these tentative slippages has not yet been fully analyzed. The most obvious impact would be on planning by the Office of Logistics for component moves into the New Headquarters Building and renovations within the Old Headquarters Building. These, in turn, would be affected by OIT planning for computer and communications installations. A meeting is scheduled with OIT for 22 July to discuss the possible impact on their activities by the slippages outlined above.
- 4. Based on the need to have reasonable planning dates, it is proposed that the dates outlined in paragraph 2 become the dates that are used internally within the Agency to plan for New Building activities. GSA has asked that the planning dates we use not become general knowledge so as not to prejudice their ongoing negotiations.

STAT

