

21 October 1986

MEMORANDUM FOR: Art Carlucci

FROM:

SUBJECT: Construction of the George Washington Memorial Parkway  
Security Control Center

REFERENCE: Letter GWMP SCC, frm R. Phillips, dtd 29 Aug 86

1. In the five weeks that have passed since construction began at the George Washington Memorial Parkway (GWMP) there has been considerable progress on that Security Control Center (SCC). It is of great concern, however, that the progress at the Route 123 SCC is lagging. The rerouting of traffic to pass under the new canopy was agreed to take place on or about 26 September. The building and grounds at the Route 123 gate were to be virtually complete by the end of October.

2. The agreement to reroute traffic and begin the second phase of work at the GWMP Gate after completion of the Route 123 SCC is still very important to this Agency. As was stated in the referenced document, progress of the Route 123 SCC will "weigh heavily" on the decision by the Agency to proceed to Phase II at the GWMP Gate.

3. As expected, there have been certain operations in the GWMP area that are prudent to be done this fall. We would like to reiterate our caveat that the Agency will review on a case-by-case basis each activity.

ATTACHMENT

DISTRIBUTION:

- Orig - Addressee
- 1 - OL Registry
- 1 - OL/FMD
- 1 - OS/HSD
- 1 - OL/NBPO Chrono
- 1 - Subject Files

OL 2046-86