

OL/NBPO WEEKLY REPORT - PERIOD ENDING 20 JANUARY 1988

1. Progress Reports on Tasks Assigned by or of Interest to Senior Management:

YES  
The New Building Project Office, OL, is reviewing a new completion schedule submitted by Centex. This schedule calls for floors one through six of the South Tower to be completed by 1 April 1988. South Dock, ground floor, and site work are now scheduled for completion on 30 April 1988.

STAT ~~There are some inconsistencies in the schedule which will be brought to the General Services Administration Project Manager's attention for resolution.~~ [redacted]

2. Major Events that Have Occurred During the Preceding Week:

NO  
Approval was given to the New Building Communications Program Division, Office of Information Technology, and their subcontractors, to proceed with conduit replacement and modifications in the New Headquarters Building. Their specific rerouting request was agreed to by the New Building Project Office, OL; Facilities Management Division, OL; and General Services Administration. This will allow ground floor telephone trunkline distribution to be completed. [redacted]

3. Upcoming Events:

NO  
The main computer for the Building Management System (BMS) is scheduled to arrive at the New Headquarters Building (NHB) on 20 January 1988. This unit will be the central processor which will monitor and control utility systems in the NHB. Also co-located with the BMS processor is the main fire alarm console. This equipment is now on site and will be installed along with the BMS processor by the Honeywell Company. [redacted]

4. Management Activities and Concerns:

STAT <sup>10</sup> The Deputy Chief, New Building Project Office, OL, will be on TDY for one week in Latin America beginning 25 January 1988. [redacted]

STAT [redacted]  
Chief, New Building Project Office

D/OL  
C/FMD/OL