

OL/NBPO WEEKLY REPORT - PERIOD ENDING 04 May 1988

1. Progress Reports on Tasks Assigned by or of Interest to Senior Management:

None.

2. Major Events that Have Occurred During the Preceding Week:

a. New Headquarters Building change orders and costs, at the end of CY 1987 were:

680 signed and finalized change orders (COs) valued at \$12,934,154.00.

Seven unsigned COs valued at \$417,288.00.

139 unnegotiated construction estimates (CEs) valued at \$6,455,250.00.

As of 31 March 1988, the numbers are:

755 change orders worth \$14,229,570.00.

Five unsigned change orders worth \$844,371.00.

114 construction estimates worth \$5,598,803.00.

25X1

[Redacted]

b. On 27 April the Government took possession of the freight elevator in the South Tower of the New Headquarters Building. Also on 27 April, the Government took possession of the fourth floor of the South Tower (less the lobby). This leaves only the ground and first floors and the south loading dock to go! The target date for turnover of these areas is 13 May. (A.

25X1

[Redacted]

25X1

[Redacted]

3. Upcoming Events:

None.

25X1


[Redacted]

CONFIDENTIAL

4. Management Activities and Concerns:


None.

25X1


Acting Chief, New Building Project Office, OL

D/OL
C/FMD/OL

25X1


CONFIDENTIAL