

REAL ESTATE AND CONSTRUCTION DIVISION WEEKLY REPORT
FOR PERIOD ENDING 5 July 1988

1. Progress Report Tasks Assigned by Senior Management:

None

2. Major Events That Have Occurred During the Preceding Week:

yes
a. Asbestos Ceiling Tile Removal/Replacement, Key Building
- A representative from Real Estate and Construction Division, OL continues monitoring the removal/replacement of asbestos-containing ceiling tile at Key Building. The removal/replacement of these tiles has been temporarily halted until all removal workers meet the new Virginia State training requirements that went into effect 1 July 1988. It is anticipated that all workers will meet the requirements by 15 July 1988 and that removal will resume 16 July 1988. This represents a delay of two weeks. During this time, efforts will be concentrated on reinstallation of ceiling tile and completion of punch-list items discovered as a result of the tile-removal process.

25X1
25X1

yes
c. Food Facility Upgrade - The existing food facility will be closed 15 August through 26 August. The vending machines have been relocated so the population has access to them without going through the construction area. The first week is scheduled for the construction work and the second week is for Ogden Allied to deliver and install the equipment. The upgraded facility will be open on 29 August.

25X1
25X1
25X1

yes
d. Key Building - The following work is being completed by External Buildings Operations Branch (EBOB) at the Key Building:


25X1

S E C R E T

Page Denied

SUBJECT: Real Estate and Construction Division Weekly Report
for Period Ending 5 July 1988

25X1

A large, empty rectangular box with a thin black border, occupying the upper half of the page. It appears to be a placeholder for a report or document.

3. Upcoming events:

4. Management Activities and Concerns:

None

25X1

A small, empty rectangular box with a thin black border, located in the lower right quadrant of the page. It appears to be a placeholder for a signature or stamp.