



Nov 10 3 13 PM '87

*M. ph and cc  
FYI to DSA.*

6 November 1987

STAT



Washington, D.C. 20013

Subject: Contract 85\*V996300, NHB Delay  
(Task 3080-114)

STAT

Dear 

We take this opportunity to confirm what we briefed to you during our 29 October 1987 "monthly". We will be unable to cutover the NHB Switch System for selected users on the 3rd, 4th and 5th floors of the North Tower on 18 January 1988, due to the Government's not meeting schedule dates nor providing timely critical information. Our new planning date for the NHB is 18 March 1988. This date is highly contingent on the Government meeting their scheduled milestones and providing information as to the sequence of exact numbers and data requirements of the people moving in. We are now projecting a completion of all NHB activities in February of 1989 instead of September 1988.

Please be assured that we will continue to do everything we can to work with you in support of the program schedule and to keep you informed of the progress made. If there are any questions concerning this transmittal, please let me know ((703) 359-0780).

Sincerely,

Robert A. Huber  
Senior Contract Administrator

RAH/rfh  
3768c

*CONTR PAGE  
STRIKES AGAIN!*