ADP-SR

FBIS-2429/88

MEMORANDUM FOR: Distribution

FROM:

Communications Segment Manager, ADD

SUBJECT:

Minutes of the 29 June 1988 HCS Technical Exchange

Meeting

- 1. Representatives of FBIS/ESG, OIT/CED, CONTEL, and Lockheed Electronics (LEC) met in the ESG conference room at 1330 hours on Wednesday, 29 June 1988. The agenda is provided in Attachment A. The list of attendees is provided in Attachment B.
- 2. <u>New Connectivity Requirements</u> Five telephone changes were requested by FBIS.

a. Remove call waiting from non-secure extension has telephone Many callers in Maryland fail to use the area code and are routed to this extension, with a rate as high as 1 each minute. (Note: CONTEL made this change effective 6 July 1988.)

b. Four additional secure telephones in the User Support Branch need to support Classified AFS terminals. (Note: Detailed requirements for these secure lines are being drafted in memorandum FBIS-2430/88, which is to be submitted to OIT.)

3. <u>Schedules</u>

a. Delivery - of LEC reported that the four terminal server cabinets with wiring harnesses are ready for delivery to FBIS. Access holes have been punched to permit running communication cables between the cabinets. It does not appear that anti-chafing material is required in the holes for protection of the cables. One hole remains to be punched in the cabinet side adjacent to the Flex IM. It was agreed to proceed shipping the cabinets to FBIS during the following week. (Note: the cabinets arrived at FBIS on 6 July 1988.)

STAT

STAT

STAT

SUBJECT: Minutes of the 29 June 1988 HCS Technical Exchange Meeting

b. Installation - The Flex IM is positioned in the Data Center and the fiber optic cable has been installed. The secure circuits in the Data Center are to be rerouted through the Flex IM by the end of July 1988. The STE to ITE conversions are in progress and should be completed by 18 July 1988.

c. Testing

1) has provided the end-to-end circuit test plan shown in Attachment C. That plan needs to be modified to reflect the extensive capabilities of the terminal server in supporting such tests.

2) OIT plans to begin tests after the STE to ITE conversions are completed. is available for those tests but does not have the required security clearances for working with equipment attached to the secure PBX. As a precaution, he is documenting a test procedure for CONTEL personnel which makes use of the terminal server (Action Item HCS-081).

d. Sealing Data Center

- 1) The non-secure telephone circuits in the Data Center are expected to be run through fiber optic isolators by the end of July 1988. It is expected that each circuit conversion takes no more than thirty minutes to complete.
- has prepared a letter requesting isolation of the MINWK and Wang ICT circuits. The letter needs approval by the respective contracting officers before CONTEL can accept the task. It is expected that each circuit conversion may take several hours to complete.

STAT

STAT

SUBJECT: Minutes of the 29 June 1988 HCS Technical Exchange Meeting

4. <u>Security Concerns</u>

a. The present configuration of the terminal server ports is set up as:

Configuration	Qty	! See ! Attachment
Dial-up Ports ;	17	¦ D
Nailed Terminal Ports	377	į E
Nailed Printer Ports	54	F
Total Ports	448	1

b. Requirements call for twenty one dial-up terminals to access AFS. This means that there are four more dial-up terminals than available dial-up terminal server ports.

a) Reduce the number of dial-up circuits to match the available number of dial-up ports.

SUBJECT: Minutes of the 29 June 1988 HCS Technical Exchange Meeting

- b) Reduce the number of nailed circuits attached to the terminal server, freeing up ports to be reconfigured for supporting dial-up terminals. In this case, the nailed circuits remain in place but cannot be used until the number of terminal server ports is expanded to accommodate them. FBIS needs to determine which circuits can be disconnected. (Note: the only reason for dial-up AFS circuits is to permit sharing of telephone lines with VM terminals.)
- 5. <u>Port Distribution</u> Detailed information regarding terminal server port distribution has been provided to DC/AFSB. Some of the information needs to be updated but no significant problems are evident at this time.
- 6. Action Item Review The status of the action items reviewed in the meeting are listed as Attachment G.

	7.	Fut	ure	HCS (Comm	unica	ation	ns Te	chnical	Exchan	ge Meet	tings ma	v
not be a	be	requi essed	red.	Ιt	is	exped	cted	that	present	outst	anding	issues	can
							•						

Attachments

STAT

STAT

STAT

STAT

SUBJECT: Minutes of the 29 June 1988 HCS Technical Exchange Meeting

DS&T/FBIS/ESG/ADD/SES	(05JUL88)
Distribution: Original - C/ESG	
1 - 1 -	
1 - 1 - 1 - 1 -	

FBIS Registry

FBIS-2429/88 Attachment A

CONTEL/FBIS/LEC/OIT TEM Agenda

29 June 1988

1330 Hours

New Connectivity Requirements

Schedules

- Delivery
- Installation
- Testing
- Sealing Data Center

Security Concerns

Port Distribution

Action Items

Declassified in Part - Sanitized Copy Approved for Release 2013/07/08 : CIA-RDP91-01355R000300100003-3



FBIS-2429/88 Attachment C Page 1 of 8

June 28, 1988

DATA TESTING

Test Configurations: (reference drawing #1)

- 1. Nailed 3 wire ckts
- 2. Dial-up 3 wire ckts
- 3. Nailed 5 wire modem control ckts

Test Equipment Recommended:

- 2/Async terminals (RS-232 Interface) (GFE)
- Type 1 2. 2/Source for Transmitting Data (1 CFE and 1 GFE)
- Type 2 3. 2/Source for Transmitting Data (capable of operating in modem control). (To be used in alternate modem control testing, if supplied by the customer.)
 - 4. 1/Test printer (capable of operating in modem control). (To be used in alternate modem control testing, if supplied by the customer.)
- Type 1 5. 2/RS-232 cables (straight through, supporting pins 2, 3 and 7).
- Type 2 6. 2/RS-232 cables (straight through, supporting pins 2, 3, 6, 7 and 20).

NOTE: The data communication parameters will be the same for all tests:

9.6K Baud 8 Bit Word No Parity 1 stop Bit Data Testing June 28, 1988 Page Two

FBIS-2429/88 Attachment C Page 2 of 8

- Nailed 3 Wire Ckts (reference drawing #2) Verification of end-to-end data transfer can be accomplished by:
- A. Station Equipment
- Connecting a Type 1 RS-232 cable to the ADI-100 or DOB-1 being tested.
- Connecting an async terminal to the other end of the cable installed in step 1 (above)..
- B. Switch Equipment
- 1. Connecting a Type 1 RS-232 cable to the ADI-101 being tested.
- Connecting a Type 1 data source to the other end of the cable installed in step 1 (above).

Upon completion of steps A and B (above) verify data transfer by:

Transmitting data (the Quick Brown Fox message) from the switch equipment data source, and receiving the transmitted data at the station equipment terminal.

Disconnect the Async terminal from the station equipment RS-232 cable, and connect the Type 1 data source to the RS-232 cable.

Disconnect the Type 1 data source from the switch equipment RS-232 cable, and connect the Async terminal to the RS-232 cable.

Transmit data (the Quick Brown Fox message) from the station equipment data source, and receiving the transmitted data at the switch equipment terminal.

Repeat these procedures for each applicable station equipment locations and the associated switch equipment locations.

June 28, 1988
Page Three

FBIS-2429/88 Attachment C

2. <u>Dial-up 3 wire ckts</u> Page 3 of 8 (reference drawing #2)

Verification of end-to-end data transfer can be accomplished by:

A. Station Equipment

- Connecting a Type 1 RS-232 cable to the ADI-100 or DOB-1 being tested.
- Connecting a Async terminal to the other end of the cable installed in step 1 (above).

B. Switch Equipment

- Connecting a Type 1 RS-232 cable to the ADI-101 being tested.
- Connecting a Type 1 data source to the other end of the cable installed in step 1 (above).

Upon completion of steps A and B (above) verify data transfer by:

Going off-hook on the ITE 12 Plus or ITE 12B, dialing the appropriate directory number, hearing the carrier tone (the data lamp will be flashing).

Push the data button to make connection (the data lamp will be solid), and going on-hook. (The data lamp will remain solidly lit.)

Transmitting data (the Quick Brown Fox message) from the switch equipment data source, and receiving the transmitted data at the station equipment terminal.

Disconnect the Async terminal from the station equipment RS-232 cable, and connect the Type 1 data source to the RS-232 cable.

Disconnect the Type 1 data source from the switch equipment RS-232 cable, and connect the Async terminal to the RS-232 cable.

Transmit data (the Quick Brown Fox message) from the station equipment data source, and verify receiving the transmitted data at the switch equipment terminal.

(When data transfer has been verified, push the data button to disconnect the data path, the data lamp will be extinguished.)

Repeat these procedures for each applicable switch equipment location. (ADI-101 in the dial-up group), also, perform this test from each applicable station equipment location (only 1 switch equipment location, ADI-101, need be tested from the remaining station equipment locations.)

FBIS-2429/88 Attachment C Page 4 of 8

3. Nailed 5 wire modem control ckts (reference drawing #3)

Verification of end-to-end data transfer can be accomplished by:

- A. Station Equipment
- Connecting a Type 2 RS-232 cable to ADI-100 or DOB-1 being tested.
- 2. Connecting a RS-232 break-out box, DCE adaptor, to the other end of the cable installed in step 1 (above).
- Connecting an Async terminal to the DTE adaptor end of the breakout box installed in step 2 (above).
- B. Switch Equipment
- Connecting a Type 2 RS-232 cable to the ADI-101 being tested.
- Connecting a RS-232 breakout box, DCE adaptor, to the other end of the cable installed in step 1 (above).
- Connecting a Type 1 data source to the DTE adaptor end of the RS-232 breakout box installed in step 2 (above).

Upon completion of steps A and B (above), verify data transfer by:

Transmitting data (the Quick Brown Fox message) from the switch equipment data source, and receiving the transmitted data at the station equipment terminal.

Verify modem control leads by:

insterting positive voltage on Pin 20 at the switch equipment breakout box, and seeing pin 6 become active at the station equipment breakout box.

(repeat the above step from the station equipment breakout box to the switch equipment breakout box.)

Disconnect the Async terminal from the station equipment RS-232 cable, and connect the Type 1 data source to the RS-232 cable.

Disconnect the Type 1 data source from the switch equipment RS-232 cable, and connect the Async terminal to the RS-232 cable.

Transmit data (the Quick Brown Fox message) from the station equipment data source, and verify receiving the transmitted data at the switch equipment terminal.

Repeat these procedures for each applicable station location, and the associated switch equipment location.

FBIS-2429/88 Attachment C Page 5 of 8

Data Testing June 28, 1988 Page Five

An alternate modem control ckt test can be performed, if a Type 2 data source is provided and an item #4 test printer is provided.

Verify Modem control by:


Transmitting data from the switch equipment Type 2 data source to the test printer, verify that data transfers.

Repeat these procedures for each applicable station equipment location and associated switch equipment locations.

362C

AFS DATA END-TO-END TESTING


DRAWING#1



FBIS-2429/88 Attachment C Page 6 of 8

DRAWING#2


3 WIRE DIAL-UP & NAILED CKTS



FBIS-2429/88 Attachment C Page 7 of 8


AFS MODEM CONTROL CKTS

DRAWING#3



FBIS-2429/88 Attachment C Page 8 of 8


3 WIRE DIAL-UP CKTS




NOTE:

REPRESENTS THE CONNECTION POINT WHERE A DIAL-UP DATA CALL IS CONNECTED OR DISCONNECTED

3 WIRE NAILED CKTS



MODEM CONTROL NAILED CKTS



FBIS-2429/88 Attachment F

Action Item Status Report

FBIS-2429/88 Attachment G Page 1

ACTION ITEM #	ORIGIN and DATE	ACTION ITEM/ACTIONEE/DUE DATE	STATUS DATE COMPLETED	
HCS-056	TEM 3/31/88	Forward preliminary LEC delivery schedule to CONTEL through COTR.	COMPLETE 4/27/88	
		4/15/88		STA
HCS-057	TEM 3/31/88	Develop test schedule for data circuits	COMPLETE 6/29/88 Testing to start in 3rd week of July.	
		6/29/88		STA
HCS-058	TEM 3/31/88	Forward full-scale drawing of DECserver rack, cabinet, and ADI mtg to CONTEL	COMPLETE 4/27/88	
		4/15/88		STA
HCS-059	TEM 3/31/88	Identify ADI ports which are to support AFS printers.	COMPLETE 4/27/88	,
		4/27/88		STA
HCS-060	TEM 3/31/88	Forward ADI chassis to LEC.	COMPLETE 5/11/88 LEC received hardware 5/11/88.	
		5/11/88		STA
HCS-061	TEM 3/31/88	Investigate whether special security arrangements are needed for Flex IM or attached circuits.	OPEN Awaiting Security response to letter from OIT.	STA
HCS-062	TEM 3/31/88	Determine if there is sufficient room for overhead trough above ADI cabinets.	COMPLETE 4/27/88 25 pair cables will be run underfloor.	
		4/27/88		STA

Action Item Status Report

FBIS-2429/88 Attachment G Page 2

ACTION ITEM #	ORIGIN and DATE	ACTION TIEM?	ACTIONEE/DUE DATE	STATUS DATE COMPLETED		
HCS-063	TEM 3/31/88	Contact regarding Wan shielded encl	at HQs ng circuits through losure.	COMPLETE 4/27/88 Deferred to HCS-066.		
			4/27/88	·		
HCS-064	TEM 3/31/88		whether ITEs can be in the Data Center.	COMPLETE 5/09/88 Wall mounting brackets have been ordered.		
			5/18/88			
HCS-069	TEM 4/27/88	Identify requ 101s to LEC a	irements for ADI and CONTEL.	COMPLETE 5/18/88 Cabinets will support 44 active ADIs, 12 spares.	8	
			5/18/88			
HCS-070	TEM 4/27/88	Obtain two te tests of data	erminals for CONTEL a circuits.	OPEN Terminals will need to meet Reston zoning requirements.		
			7/15/88	requirements.		
HCS-073	TEM 5/19/88	Review AFS ci with Office o	rcuit testing plans of Security	COMPLETE 6/29/88		
			6/29/88			
HCS-074	TEM 5/19/88	Address AFS t distributions	terminal server port	OPEN CONTEL has provided circuit configuration to AFSB. Being reviewed.		
^ .			7/05/88	Arob. being reviewed.		
HCS-080	тем 6/29/88		for programming PBX dial-up user a ort.	OPEN This is needed to preven security problems caused by interrupted sessions.		

Action Item Status Report

PBIS-2429/88 Attachment G Page 3

ACTION ITEM #	ORIGIN and DATE	ACTION ITEM/ACTIONEE/DUE DATE	STATUS DATE COMPLETED	
HCS-081 TEM 6/29/88		Document procedure for testing circuits with DEC Server.	OPEN Cleared personnel needed for hands-on testing.	
		7/18/88		STAT
HCS-082	TEM 6/29/88	Revise connectivity needs so that each dial-up user has a unique T/S port.	OPEN This is in support of Action Item HCS-080.	STAT