

ROUTING AND RECORD SHEET

SUBJECT: (Optional)

ILSP Working Group Meeting Minutes - 13 October 1988

FROM

A/Chm ILSP Working Group, Rm 3E14 Hqs

EXTENSION

NO. OL 10324-88

DATE 18 October 1988

TO: (Officer designation, room number, and building)

DATE

RECEIVED

FORWARDED

OFFICER'S INITIALS

COMMENTS (Number each comment to show from whom to whom. Draw a line across column after each comment.)

1.

OS Rep.

10/24

10/24

Attachments to ILSP Minutes

2.

3.

10/25

10/25

4.

5.

6.

7.

8.

9.

10.

11.

12.

13.

14.

15.

ILSP WORKING GROUP
AGENDA
13 October 1988

- OLD BUSINESS

- Review/Approval of Minutes of previous meeting

STAT - OL TOPICS

- Overview of ILSP Schedule

- Status of NHB Fit-up and Survey Work

- Carpet, Partition & Furniture Progress Report

- Issues/Concerns?

STAT - OIT TOPICS

- Status of PBX, Wang, and special wiring work in NHB

- Status of Computer Systems relocation

- Issues/Concerns?

STAT - OS TOPICS

- Status of Alarm work in NHB

- Issues/Concerns?

STAT - OMS TOPICS

- Issues/Concerns?

- GENERAL ISSUES OR CONCERNS?

- DA
- O/DCI
- DI
- DO
- DS&T

- ACTION ITEM REVIEW

- NEXT MEETING: 27 October 1988, 10:00 3E14 HQS

Page Denied

Next 2 Page(s) In Document Denied

FIT-UP WORK IN THE NEW HEADQUARTERS BUILDING

- * OTE RENOVATIONS ON SCHEDULE - VARIOUS DUE DATES
- * OMS - CONSTRUCTION ON SCHEDULE - DUE 19 OCTOBER 1988
- * CIC CONSTRUCTION ON SCHEDULE - DUE 1 NOVEMBER 88
- * SE/DO CONSTRUCTION ON SCHEDULE - DUE 8 NOVEMBER 88
- * OP - (4th floor central, North Tower)
CONSTRUCTION ON SCHEDULE - DUE 30 OCTOBER 88
- * PREPARING CONSTRUCTION DOCUMENTS FOR BALANCE OF OP
DUE 20 OCT 88
- * AF - PREPARING CONSTRUCTION DOCUMENTS DUE 18 NOVEMBER 88
- * PPS/DO - CONSTRUCTION DOCUMENTS IN CONTRACT STAFF
- * OS - 35% DESIGN DUE 14 OCTOBER 88





SURVEY WORK IN THE NEW HEADQUARTERS BUILDING

- * OL - REQUIREMENTS -- WORKING
- * OF - ON HOLD

CARPET/PARTITION/FURNITURE INSTALLATION

DATE: 10-12-88

AREA	Location	Sep.	Oct.	Nov.	Dec.	Jan.	Fed.	Mar.	Workstations
To 290									
J+R	2SW	7 ← → 25							R - 11 J - 29
V+W	GR SE		17 ← → 10						V - 8 W - 13
A+K	A-2SW K-2SE			2 ← → 22					A - 92 K - 39
66	4 NW			16 ← → 30					66
N+P	1SW				6 ← → 4				N - 87 P - 24
G, L, F1	3CS					30 ← → 28			F - 69 G - 22 L - 51 F1 - 12
To 285									
OGC	6 SW			4 ← → 12					63
To 361									
OSO	2 NE		11 ← → 24						21
To 364									
AF	3SW				29 ← → 27				129
To 364									
TTAC/NAASW	3SE		17 ← → 6						TTAC - 38 NAASW - 29
To 290									
ISC	2T21		5 ← → 19						8
ISC	5T47		11 ← → 1						9
To 290									
OL/CAD	5X15			14 ← → 18					No carpet/
OL/ILSP	5T13		11 ← → 13						Partitions Only

AREA	Location	Sep.	Oct.	Nov.	Dec.	Jan.	Feb.	Mar.	Workstations
 OP-Atrium	Atrium				2 ← → 17				
 OL-Atrium	Atrium				27 ← → 3				
 OTS	G. Core			15 ← → 21					
 OL/BSB				17 ← → 2					

- NOTES:
- (1) Carpet completed Areas R+J; partitions/furniture started 11 October.
 - (2) Partitions started 11 October.
 - (3) Carpet started 12 October.