

TRUCKS MAINTENANCE
CONSTRUCTION AND REPAIR
OPERATIONS OF VIETNAM
MONTHLY REPORT
FEB. 1975

NOTE

Only projects being developed or under construction or completed during the reporting period are listed. Parties interested in previously closed or cancelled projects are referred to previous reports.

All accounting data was received from MFA-SVND and applies through the 29th of the month.

Sub
Distribution via VP-SVND

NSY/SVND	(1)
VP/SVND	(5)
SA/VP-A	(1)
NSO/SVND	(1)
DTS/SVND	(1)
MFA/SVND	(1)
NS/SVND	(1)
PE/SVND	(1)
SCM/SVND	(1)
File	(2)

APPROVED FOR
RELEASE DATE:
19-Nov-2009

REPUBLIC OF VIETNAM
 FEDERAL BUREAU OF INVESTIGATION
 REPUBLIC OF VIETNAM
 FORM NO. 104-1 (Rev. 1-75)

DATE OF REPORT OR DATE	FORM F, E, H, I, AR NO & AMOUNT	PROJECT TITLE AND DESCRIPTION	STATUS/REMARKS
02/01/AR 74	REIMBURSABLE FORM F/ NS574002 \$3,000.00 AR-8519 \$3,000.00 GMMO-100001	TWR/AM Rolling Gates Provides for fabrication and installation of two rolling gates across the taxiway, one at the Air America West perimeter fence and the other along the VNAF area security fence to improve safety, security, and traffic control.	AR and Form "F" were submitted 27 March 1974 and was approved April 1974. Contract amount \$000 0.00 Materials expended 1,828.64 Materials committed 52.84 Skilled labor to date 0.00 Burden to date 396.64 Committed and expended 2,278.12 Percent completed 55% Estimated completion April 1975 Work was started 10 May 1974, the AM set of gates and related fencing was fabricated and installation completed in October. Most of the materials for the VNAF set of gates has been received. Work will be resumed in early March.
02/01/AR 74	REIMBURSABLE FORM F-4001 COM-74006 \$2,100.00 AR-8524 \$2,100.00	Transmitter Building Extension Provides for an extension of the transmitter building by 16 ft 4 in to increase the shop space by 266 sq for electronic equipment service and repair.	AR and Form F submitted 7 Nov. 1974 for \$2,100.00 and approved 13 Jan. 1975. Contract amount \$000 0.00 Materials expended 633.52 Materials committed 465.29 Skilled labor to date 0.00 Burden to date 118.53 Committed and expended 752.05 Percent completed 15% Estimated completion April 1975

VIETNAM AIR FORCE
AIRCRAFT DEVELOPMENT
REPUBLIC OF VIETNAM
MONTHLY REPORT FEB, 1975

15

FORM NO.	FORM F/E NO., SER NO & AMOUNT	PROJECT TITLE AND DESCRIPTION	STATUS/REMARKS
FORM NO.	SER NO & AMOUNT		The Construction Permit was received from the airport officials and preliminary work started 26 Feb. 1975. Prepared by : <i>P. C. Simpson</i> SGM-SGN Submitted by : <i>E. D. Moscher</i> DTS-SVND